



Control Number: 49066



Item Number: 113

Addendum StartPage: 0

SAM HOUSTON ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
APRIL 2019

Public Utility Commission of Texas
 Project No. 49066

113

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
W O 1192140	Enstor 138 kV Transmission Line Dkt 34650	Liberty	New 138 kV transmission line at the end of Entergy Transmission Line 82	TBD	TBD		\$981,531 T-Line				0	na	138	1.96	795 kcmil ACSR 26/7 "Drake"	Single pole, 70-90 ft, steel/concrete	na	na	100	1.96	34650	ROW acquisition plan and construction schedule being developed
TBD	PS40	Polk	New 138 kV transmission line from Entergy Transmission line to new PS40 Substation	TBD	TBD		\$216,150 T-Line				0%	na	138	0.68	795 kcmil ACSR 26/7 "Drake"	Single pole, 70-90 ft, steel/concrete	na	na	100	0.34	§25.83 §25.101 C	Project delayed
W O 1412801	Luce Bayou 138 kV Transmission Line	Liberty	New 138 kV double circuit transmission line tapped off Entergy Transmission Line 870	5/1/17	12/31/17		\$5,540,260 Substation, \$10,500,110 T-Line				0%	na	138	18.94	795 kcmil ACSR 26/7 "Drake"	Single pole, 85-115 ft, steel/concrete	100	9.47	100	0.00	43847	Construction complete, cleanup in progress, project close out in progress, energization anticipated Q1 2019

RECEIVED
 APR 17 AM 10:33
 PUBLIC UTILITY COMMISSION
 FILING CLERK