



Control Number: 49066



Item Number: 129

Addendum StartPage: 0

GOLDEN SPREAD ELECTRIC COOPERATIVE
TRANSMISSION CONSTRUCTION PROGRESS REPORT
APRIL 2019

Public Utility Commission of Texas

Project No. **47927**

49066

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
CCEC 1700 1	Enterprise Pipeline Service Millersview Pump Station	Rural/Concho County	Tap existing 69 kV transmission line and construct 0.85 mile extension to provide service to Enterprise Pipeline pump station. Underbuild existing distribution line.	04/17/19	05/12/19			913,000			30%	69	n/a	0.85	#4/0 ACSR Penguin conductor, Single	Replace existing wood distribution structures with 65' wood monopole structures	20	0.85	40	0.85	25 101(c)(5)(B)(ii)	

RECEIVED
2019 MAY 13 AM 9:53
PUBLIC UTILITY COMMISSION
FILING CLERK

129