



Control Number: 49066



Item Number: 145

Addendum StartPage: 0

HOUSTON COUNTY ELECTRIC COOPERATIVE, INC
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
MAY 2019

Public Utility Commission of Texas
Project No. 49066

49066

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
W O #1405221	Mustang Prairie to Weldon 138 kV Transmission Line Dkt 45247	Houston County	New 138 kV transmission line from existing HCEC Mustang Prairie Substation to the new HCEC Weldon Substation	09/01/16	10/31/18	02/14/19	\$15,526,800 T-Line \$3,418,000 Substation				90	na	138	13.62	795 kcmil ACSR 26/7 "Drake"	Single pole, 85-115 ft, steel/concrete	na	na	100	13.62	45247	CCN Amendment Final Order issued by PUCT on 7-20-16 Construction cleanup in progress

RECEIVED
2019 MAY 20 PM 12:39
PUBLIC UTILITY COMMISSION
FILING CLERK

145
Aaron Wagner
Power Engineers Inc
4100 INTERNATIONAL PLAZA
SUITE 320
FORT WORTH, TEXAS 76109
Aaron.Wagner@powereng.com