



Control Number: 49066



Item Number: 14

Addendum StartPage: 1

Entergy Texas, Inc
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
January 2019

Public Utility Commission of Texas
Project No. **49066**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
TLH503	China - Stowell New 230kV Line	Jefferson & Chambers Counties Potentially Liberty County, TX	Construct new 230kV line from existing China Substation to existing Stowell Substation	03/01/18	05/31/19		37,958,411 to 55,052,065 T-line 28,031,356 to 29,354,338 Substation				39%	na	230	20 6 to 26 7	1272 ACSS Bittern	Concrete or Steel	100 to 320	0 3 to 5 1	62 5 to 125	15 5 to 26 3	46248	
TLAD01	New Heights 230kV Substation	Montgomery	Construct new 230kV double circuit out-in to new Heights Substation from existing 230kV Line #522	07/02/18	12/31/18		5,336,463 T-line 14,510,804 Substation				5%	na	230	2 8	666 ACSS Flamingo	Concrete or Steel	na	na	175	1 4	46408	Commencement of T-Line construction delayed due to weather and ground conditions
TLH100	Garden to Legend New 230kV Line	Jefferson County, TX	Construct new 230kV line from proposed new Garden Substation to proposed new Legend Substation	07/02/18	05/29/20		34,772,442 to 46,355,987 T-line 32,915,077 Substation					na	230	11 4 to 15 8	1272 ACSS Bittern	Concrete or Steel	225	0 3 to 2 7	62 5 to 125	10 4 to 15 4	47003	Transmission Line ROW acquisition underway
TLV201	Rocky Creek or Quarry to Lewis Creek New 230 kV Line	Montgomery and Walker Counties, TX	Construct new 230kV line from proposed new Rocky Creek or Quarry Substation to existing Lewis Creek Substation	11/01/18	05/29/20		71,214,315 to 93,589,113 T-line 49,239,134 to 51,919,342 Substation					na	230	33 1 to 45 4	1272 ACSS Bittern	Concrete or Steel	25 to 300	0 1 to 34 3	62 5 to 125	9 0 to 45 3	47462	Transmission Line ROW acquisition underway
TLV011	Hull to Sour Lake 69kV Rebuild	Liberty and Hardin Counties, TX	Rebuild existing 69kV line from existing Hull Substation to existing Sour Lake Substation	01/02/19	12/01/20		47,478,583				5%	230	na	27 57	666 ACSR Flamingo	Concrete or Steel	25 to 50	27 57	na	na	25 101(c)(5)(B) (i)(4)	

RECEIVED
2019 JAN 15 PM 2:50
PUBLIC UTILITY COMMISSION
FILING CLERK

Carl Olson
Manager, Regulatory Affairs
919 Congress Ave
Suite 740
colson1@entergy.com

41