



Control Number: 49066



Item Number: 175

Addendum StartPage: 0

LONE STAR TRANSMISSION, LLC
MONTHLY CONSTRUCTION PROGRESS
June 2019

Public Utility Commission of Texas
Project No. 49068

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Central Number	Comments
LST2019001	Scully-Claytonville T-Line Raising	Fisher	Modification to an existing 345kV Transmission Line due to Line Crossing	4/24/2019	7/3/2019	6/11/2019	\$1,100,000	\$900,000		100%	345	345	2	2x3x2-1500 "Falcon" ACSS/TW	Steel	100	1	N/A	N/A	25.101(c) 25.198	Awaiting driver tickets for permits
LST2019002	Claytonville Bay Installation	Fisher	Install a new station Bay to accommodate generation interconnection	4/25/2019			\$2,700,000			100%	345	345	0	NA	NA	NA	NA	NA	N/A	25.83(a)(3) 25.198	No landowners affected; work is on Lone Star's property

2019 JUL 17 PM 12:21

2019 JUL 17 PM 12:21