



Control Number: 49066



Item Number: 193

Addendum StartPage: 0

WIND ENERGY TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
for July 2019

Public Utility Commission of Texas
Project No. 49066

193

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	% Variance	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
Farmland	Long Draw Substation Farmland Expansion	Borden County	Expand Long Draw station footprint to add Bay 7 to allow connection of a 345 kV line coming from Sharyland's "Farmland" station	06/05/18		10/26/18	\$ 3,130,000	\$ 3,115,000			99	345	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Sub Rule 25.83(a)(3)	
LDSolar	Long Draw Solar Station to Long Draw Switching Station Transmission Line Project	Borden County	This project is to construct the new single-circuit 138 kV transmission line connecting the Long Draw Solar Collector Station to the Long Draw Switching Station	10/31/19	05/31/20		\$ 14,587,478				0	n/a	138	1.8	959 kcmil ACSS/TW Suwannee	Steel Monopoles	n/a	n/a	100	1.8	49238	CCN application Notice of Approval filed on 06/18/19
Segment 5 ROW Improvement	Right-Of-Way Reinforcement for Segment 5	Borden, Howard, & Glasscock Counties	Repair and stabilize the Segment 5 ROW road	3/18/19	6/28/2019		\$ 409,200		\$ 440,925	7.75%	100	345	n/a	n/a	n/a	n/a	160	73	160	73	Sub Rule 25.83(a)(3)	