



Control Number: 49066



Item Number: 195

Addendum StartPage: 0

GUADALUPE VALLEY ELECTRIC COOP, INC
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
July, 2019

Public Utility Commission of Texas
Project No. **49066**

561

Utility & Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
GV03 13	Gillette to Nopal Tap Transmission Line	Gonzales	Construct 138kV Radial Tap from LCRA Gillette Substation to a new Nopal Substation add Gillette Sub 138 Terminal for GVEC				9.5 Mill		-		100%	0	138KV	10	795 ACSR	Concrete and Steel Monopoles	0	0	80	10	Docket # 42287	Construction Complete Line Energized
GV03 15	Nopal Substation	Gonzales	New Substation with 1 - 30MVA PWT includes four distribution circuits and 138 transmission terminal and bus				4.45 Mill		-		100%	0	138KV	0	0	Steel/Pipe Bus	0	0	0	0		Construction Complete Station Energized
GV07 15	Moulton South Substation	Lavaca	New Substation with 1 - 30MVA PWT and four distribution circuits				5.5 Mill		-		100%	0	138	0	0	Steel/Pipe Bus	0	0	0	0		Construction Complete Station Energized
GV09 15	Marion Substation PWT Addition	Guadalupe	Add 1 - 40 MVA PWT and four distribution circuits to existing 138 bus				3.1 Mill		-		98%	138	138	0	0	Steel/Pipe Bus	0	0	0	0		PWT energized 5/24/2019 follow up engineering in progress
GV01 16	Meadow Lake Substation	Guadalupe	New Substation w/30MVA PWT distribution bays 4 circuits				4.9 Mill				10%	0	138	0	0	Steel/Pipe Bus	0	0	0	0		Substation property site acquisition coordination in progress Re zoning coordination w/ City of Seguin successful
GV01 17	Moulton South Substation Autotransformer	Lavaca	Add new 138/69 kV Autotransformer cut in 691 line ckts				1.5 Mill		-		100%	0	138/69	0	0	Steel/Pipe Bus	0	0	0	0		Complete Autotransformer energized
GV01 18	Marion to Cibola 138 Transmission Line Circuit Addition	Guadalupe	Add 4.8 mile 138kV transmission line circuit to existing transmission line Terminal at Marion breakers/bus 2 Terminals at Cibola breakers/bus replace underrated switches				4.9 Mil				100%	138	138	4.8	1192 ACSR	Steel	80	4.7	0	0		Construction Complete Line and Terminals energized 5/24/2019
GV02 18	Schertz 138 Terminal Addition	Guadalupe	Add breaker and relaying to terminal looking at Cibola replace switches				325k				100%	138	138	0	0	Steel	0	0	0	0		Construction Complete Energized 5/24/2019
GV03 18	Nixon LCRA Sub Relocation of Hallettsville Auto to Nixon	Gonzales	Move 138/69 Auto from Hallettsville to Nixon LCRA				125k		-		100%	138/69	138/69		0	Steel/Pipe Bus	0	0	0	0		Complete Autotransformer energized Sept 19 2018

RECEIVED
2019 JUL 12 PM 2:50
PUBLIC UTILITY COMMISSION
FILING CLERK