



Control Number: 49066



Item Number: 197

Addendum StartPage: 0

LOVE STAR TRANSMISSION, LLC
MONTHLY CONSTRUCTION PROGRESS
July 2019

Public Utility Commission of Texas
Project No. 00000

Utility's Project Number	Project Name	Location (City/County)	Description	Original or Actual Start Date	Final Date (Construction Complete)	Date Elapsed (Days)	Initial Estimate (Direct Cost) (\$)	Final Estimate (Project Cost) (\$)	Final Actual Project Cost (\$)	Percent Complete	Existing Voltage	Updated or New Voltage	Construct Length (Miles)	Construct Type & Size & Spacing	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Base Station or PAC Control Number	Comments
LEST2018021	Start of Construction of T-Line Banning	Fincher	Med Center is an existing "M.V." Transmission Line and to Line Crossing	4/27/2018	9/30/2018	902018	\$1,100,000	\$800,000		100%	345	345	2	20x2 1500' Fabric ACSS/TW	Steel	100	1	N/A	N/A	25.151(1) 25.188	Awaiting permit review / final plans
LEST2018022	Claytonville Bay Installation	Fincher	110KV is new station bay to be constructed on site	4/25/2018			\$2,700,000			50%	345	345	0	N/A	N/A	N/A	N/A	N/A	N/A	25.181(1) 25.188	No independent affected area is on Love Star's property

RECEIVED
JUL 15 11:10:20
PUBLIC UTILITY COMMISSION

107