




Control Number: 49066



Item Number: 225

Addendum StartPage: 0

GOLDEN SPREAD ELECTRIC COOPERATIVE
TRANSMISSION CONSTRUCTION PROGRESS REPORT
JULY 2019

Public Utility Commission of Texas
Project No **49066**

Utility Project Number	Project Name	Location (City, County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Completion)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$K)	Final Estimated Project Cost (\$K)	Final Actual Project Cost (\$K)	% Complete	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Usual Length (Miles)	Conductor Type & Size & Configuration	Structure Type(s)	Existing Route Length (Feet)	Existing Route Length (Miles)	New Route Length (Feet)	New Route Length (Miles)	How Section of P.U. Conducted Project	Comments
00000001	Enterprise Pipeline Service Extension Pump Station	Harris County	Tap existing 69 kV transmission line and construct 0.85 mile extension to provide service to Enterprise Pipeline pump station - rebuild existing distribution line with better distribution circuit	04/17/19	05/16/19	06/18/19		\$13,000		100%	0%	0kV	0.85	0.85	34.5 ACSR Pentagon conductor Single	Replace existing wood distribution structures with 60 foot metal pole structures	20	0.85	40	0.85	25 10/15/19/19/19	

RECEIVED
2019 AUG 13 AM 10:02
PUBLIC UTILITY COMMISSION
OFFICE OF THE
ATTORNEY GENERAL