



Control Number: 49066



Item Number: 257

Addendum StartPage: 0

TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
SEPTEMBER 2019

Public Utility Commission of Texas
Project No. 49066

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
STE09617	Rebuild LaMarque to Amoco	Galveston County	Rebuild & upgrade the 69 kV circuit between LaMarque & Amoco Sub	11/07/16	12/31/17			14,436,180			99%	69	69	4.5	795ACSS	STEEL	VARIES	4.5	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE03418	Jones Street Upgrade to 3000 amps	Denton County	Upgrade existing substation to 3000 amps	10/08/18	03/22/19	03/25/19		850,000	727,525	-14%	100%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
STE02416	Hidden Lakes Substation Build	Galveston County	Construct new Sub station to support load between South Shore and PH Robinson	06/04/18	12/20/18	02/01/19		9,885,562	10,200,462	3%	100%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
STE03217	Magnolia Sub Breaker Addition	Galveston County	Additional Breakers and switches to make complete ring bus	06/03/19				2,279,313			25%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
STE07320	ISP Sub Breaker Addition	Galveston County	Additional Breakers and switches to make complete ring bus	07/03/19				1,501,162			20%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	In Construction
NTE04018	Saddleback Substation Build	Pecos County	Construct new Sub station to support load in the Pecos area	01/14/19	05/30/19	05/30/19		7,500,000	6,968,431	-7%	100%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25 101(c)(5)(B)	Complete
NTE04218	NTE-Cottonwood	Reeves County	Rebuild/Convert existing 69kV substation	02/01/19	12/31/19			6,555,768	6,420,280	-2%	100%	69	138	N/A			N/A	N/A			25 101(c)(5)(B)	Complete
NTE03918	NTE-TG - Faulkner Substation Build	Reeves County	Construct new transmission to service Apollo	04/01/19	12/31/19			9,000,000			80%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	In Construction
NTE07719	NTE-NH- Colie Tap Switch Cap Bank	Reeves County	add cap banks to existing substation to regulate the rise and drop of the voltage on the line	03/15/19	12/31/19			4,925,806			95%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	In Construction
NTE07819	NTE-CG Vaquero Caymus Cap Bank	Reeves County	add cap banks to existing substation to regulate the rise and drop of the voltage on the line	04/01/19	12/31/19			3,550,954	3,505,516		99%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	In Construction
NTE09218	IH20 STATCOM	Reeves County	Install a +4-200 MVAR STATCOM at IH20	09/15/18	09/01/19			35,671,942			95%	138%	N/A	N/A							25 101(c)(5)(B)	In Construction
NTE02817	FLAT TOP SUB 20MVAR XFMR INSTALL	Reeves County	Add 2nd XFMR to existing sub to support added load in area	09/15/19	12/30/19			3,500,000			40%	138%	N/A	N/A							25 101(c)(5)(B)	In Construction
NTE07213	Barilla Draw Ring Bus	Reeves County		6/5/2019	12/31/19			6,900,000			65%	138	N/A	N/A							25 101(c)(5)(B)	In Construction
NTE07715	FAULKNER SUBD T-LINE	Reeves County	Build T-Line into new Faulkner Sub	8/15/2019	12/31/2019			1,000,000			99%	138	138	0.25	1926	STEEL	N/A	N/A			25 101(c)(5)(B)	In Construction
NTE08319	MONUMENT DRAW	Reeves County	NEW METER STATION	8/1/2019	12/31/2019			1,650,000			99%	69	69	N/A		STEEL					25 101(c)(5)(B)	In Construction
NTE08719	IH20-CR SUB T-LINE	Reeves County	New transmission line to CR sub	8/15/2019	12/13/2019			500,000			75%	138	138		1926	STEEL	N/A	N/A			25 101(c)(5)(B)	In Construction
NTE08815	Coyote Springs T-LINE	Reeves County	New to Coyote Springs Sub	8/7/2019	12/31/2019			250,000			99%	138	138	0.1	1926	STEEL	N/A	N/A			25 101(c)(5)(B)	In Construction
NTE08915	ELM ST SUB T-LINE	Reeves County	New line CUT-IN TO Elm Street Sub	09/15/19	12/31/19			650,000			25%	138	138	0	1926	STEEL	N/A	N/A			25 101(c)(5)(B)	In Construction
STE07519	IH45-DELANEY RD	Galveston County	Raise line over IH45 TXDOT Request	10/1/2019	12/31/2019			650,000			25%	138	N/A	0	795	STEEL	N/A	N/A			25 101(c)(5)(B)	In Construction
STE07718	LINE G138-S&T	BRAZORIA COUNTY	Replace DE Insulators	9/15/2019	12/31/2019			625,000			50%	138	N/A	0			N/A	N/A			25 101(c)(5)(B)	In Construction
NTE08419	Worsham to Calamity Jane	Reeves County	build T-Line into new Calamity Jane Sub	08/15/19	12/31/19			740,000			95%	138	N/A	0.6	477	STEEL					25 101(c)(5)(B)	In Construction
NTE08219	Sanderson Line Heavy Maint	Pecos County	upgrade wood poles to steel add static	8/7/2019	12/31/2019			3,100,000			75%	69	N/A	N/A	N/A	STEEL	N/A	N/A			25 101(c)(5)(B)	In Construction
NTE03919	Nocona XFMR and Lowside Box X2	Montague County	replace the power transformer with a 25MVA unit, upgrade the electrical equipment and bus to support the higher ratings	06/20/19	12/31/19			6,728,809			20%	69	N/A	N/A			N/A	N/A			25 101(c)(5)(B)	In Construction
NTE04019	NTE-Cottonwood #2	Reeves County	Rebuild/Convert existing 69kV substation	06/01/19	12/31/19			3,383,027			20%	69	138	N/A			N/A	N/A			25 101(c)(5)(B)	In Construction
NTE07919	NTE-CG Trans Pecos Cap Bank	Reeves County	add cap banks to existing substation to regulate the rise and drop of the voltage on the line	06/01/19	12/31/19			3,814,195			10%	N/A	138	N/A			N/A	N/A			25 101(c)(5)(B)	In Construction
NTE08518	St Jo-Nocona 69kV Rebuild	Montague County	Rebuild existing line from St Jo to Nocona replacing wooden H-frame structures with steel monopole	06/20/19	12/31/19			3,350,452			5%	69	N/A	N/A			N/A	N/A			25 101(c)(5)(B)	pre-construction

TNMP
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
SEPTEMBER 2019

Public Utility Commission of Texas
Project No. 49066

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
NTE03419	County Road Substation Build	Reeves County	Construct new Sub station to support load in the Pecos area	09/15/19				8,500,000			75%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction
NTE03819	Elm Street Substation Build	Reeves County	Construct new Sub station to support load in the Pecos area	12/21/19				8,500,000			35%	N/A	138	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101(c)(5)(B)	In Construction