



Control Number: 49066



Item Number: 268

Addendum StartPage: 0

GOLDEN SPREAD ELECTRIC COOPERATIVE
TRANSMISSION CONSTRUCTION PROGRESS REPORT
AUGUST 2018

Public Utility Commission of Texas
Project No **49066**

Utility's Project Number	Project Name	Location (Town/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Available)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	# of Miles	Percent Complete	Existing Voltage (kV)	Updated or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Spacing	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rate Section or PUC Control Number	Comments
GSEC1700 1	Enterprise Pipeline Service Main/ new Pump Station	Rural/Concho County	Tap existing 69 kV transmission line and construct 0.85 mile extension to provide service to Enterprise Pipeline pump station. Overbuild existing distribution line with 69 kV transmission used.	04/17/19	09/18/19	09/18/19		\$13,000			100%	69	n/a	0.85	940 ACGR Penguin conductor Single	Replace existing wood distribution structures with 65 wood manholes structures	20	0.85	40	0.85	25-101(C)(B)(X)	

2019 SEP 17 AM 9:02
PUBLIC UTILITY COMMISSION
FILING CLERK