



Control Number: 49066



Item Number: 275

Addendum StartPage: 0

HOUSTON COUNTY ELECTRIC COOPERATIVE, INC
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
SEPTEMBER 2019

Public Utility Commission of Texas
Project No. 49066

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Finish Date (When 100% Complete)	Date Energized or 90%	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
270 #1405221	Mustang Prairie to Weikim 138 kV Transmission Line [DK 45747]	Houston County	New 138 kV transmission line from existing HCEC Mustang Prairie Substation to the new HCEC Veldon Substation	09/01/10	10/31/18	02/14/19	\$15,526,800 T-Line \$3,418,000 Substation				90	na	138	13.62	795 kcmil ACSR 26/7 Drake	Single pole, 85-115 ft steel/concrete	na	na	100	13.62	45247	CCN Amendment Final Order Issued by PUCT on 7-20-16 Construction cleanup in progress

2019 SEP 16 PM 5:55
FILED