



Control Number: 49066



Item Number: 292

Addendum StartPage: 0

Public Utility Commission of Texas
Project No. **47927**

RECEIVED
2019 FEB 14 PM 1:05
FBI - NEW YORK
COMMUNICATIONS SECTION
CLERK

292

BANDERA ELECTRIC COOPERATIVE
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
FEBRUARY 2019

Public Utility Commission of Texas
Project No. **47927**

4906

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments