



Control Number: 49066



Item Number: 29

Addendum StartPage: 0

**AEP Texas
(Central Division)
INTERIM
CONSTRUCTION PROGRESS REPORT
FEBRUARY 2019**

**Public Utility Commission of Texas
Project No. 49066**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Central Number	Comments
4288bJ91	Odern Water Works 69 KV transmission line	San Patricio	Relocate existing 69 KV transmission line to south side of station to accommodate station upgrades	4/1/2019	11/26/2019			\$ 347,400.00			0	69		0.05	795 KCM ACSS "Drake"	Steel Mono Pole					16 TAC 25 B3(a)(3)	Within station property
4288b431	Odern Sinton 69 KV transmission line	San Patricio	Relocate existing 69 KV transmission line to south side of station to accommodate station upgrades	4/1/2019	11/26/2019			\$ 345,803.00			0	69		0.05	795 KCM ACSS "Drake"	Steel Mono Pole					16 TAC 25 B3(a)(3)	Within station property
42729715	Odern 69 KV Substation Upgrades	San Patricio	Upgrade both high side buses with 145kV 3000A 40kV 125VDC circuit switchers on H Frame structures Construct high side buses (Southside) Replace line switches	4/1/2019	11/26/2019			\$ 2,247,549.00			0	69									16 TAC 25 B3(a)(3)	Within station property

PUBLIC UTILITY COMMISSION
FILING CLERK

2019 FEB - 1 PM 2:22

RECEIVED

29