



Control Number: 49066



Item Number: 311

Addendum StartPage: 0

GOLDEN SPREAD ELECTRIC COOPERATIVE
TRANSMISSION CONSTRUCTION PROGRESS REPORT
SEPTEMBER 2019

49066
Public Utility Commission of Texas
Project No 49066

Utility # Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Completed)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Complete	Existing Voltage (kV)	Upgrade or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
CCEC1700 1	Enterprise Pipeline Service Millerville Pump Station	Rural/Concho County	Tap existing 69 kV transmission line and construct 0.85 mile extension to provide service to Enterprise Pipeline pump station. Overhaul existing distribution line with 69kV transmission circuit.	04/17/19	05/18/19	05/18/19		\$13,000		100%	69	114	0.85	640 ACSR Paragon conductor Single	Replace existing wood distribution structures with 66 wood non-ferrous structures	20	0.85	40	0.85	25.1011-45(B)(1)	

2019 OCT 21 AM 9:18

311