



Control Number: 49066



Item Number: 320

Addendum StartPage: 0

LONE STAR TRANSMISSION, LLC
MONTHLY CONSTRUCTION PROGRESS
November 2019

Public Utility Commission of Texas
Project No. 49066

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	% of Project Complete	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Circuit Number	Comments
LST2019001	Scurry-Claytonville T Line Raising	Father	Modification to an existing 345kV Transmission Line due to Line Crossing	4/21/2019	5/3/2019	5/3/2019	\$1,100,000	\$900,000			100%	345	345	2	2x362-1530 "Falcon" ACSS/TW	Steel	100	1	N/A	N/A	25.101(c) 25.198	Awaiting project invoicing / final costs
LST2019002	Claytonville Bay Installation	Father	Install a new station bay to accommodate generation interconnection	4/25/2019			\$2,700,000				95%	345	345	0	NA	NA	NA	NA	NA	NA	25.82(x)(3) 25.198	No landowners affected; work is on Lone Star's property

RECEIVED
NOV 14 PM 1:51
PUBLIC UTILITY COMMISSION