



Control Number: 49066



Item Number: 47

Addendum StartPage: 0

GOLDEN SPREAD ELECTRIC COOPERATIVE
TRANSMISSION CONSTRUCTION PROGRESS REPORT
JANUARY 2019

Public Utility Commission of Texas

Project No. **47927**

49066

Utility & Project Number	Project Name	Location (if different)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Available)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Complete	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Function	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rate Section or PJSC Contract Number	Comments
CCLEC1700 1	Enterprise Pipeline 3rd 4th Mainstream Pump Station	Rural/Cerro County	Tap existing 69 kV transmission line and construct 0.85 mile extension to provide service to Enterprise Pipeline pump station. Underbuild existing distribution line.	03/01/19	08/09/19			\$13,000		0%	60	na	na	0.85	820 #25R Pawnee conductor Single	Replace existing wood distribution structures with 65' wood monopole structures.	20	0.85	-0	0.85	2510(c)(3)(B)(i)	

2019 FEB 19 AM 9:36

PUBLIC UTILITY COMMISSION
FILING CLERK

47