



Control Number: 50421




Item Number: 190

Addendum StartPage: 0

GUADALUPE VALLEY ELECTRIC COOP, INC
 TRANSMISSION CONSTRUCTION PROGRESS REPORT
 for
 JULY 2020

Public Utility Commission of Texas
 Project No. **50421**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
GV01-16	Meadow Lake Substation	Guadalupe	New Substation w. 30MVA PWT, distribution bays 4 circuits				4.9 Mill		-		45%	0	138	0	0	Steel/Pipe Bus	0	0	0	0		Construction of Civil site work 75% complete. Substation construction is 7% complete.
GV01-18	Manon to Cibolo 138 Transmission Line Circuit Addition	Guadalupe	Add 4.8 mile 138kV transmission line circuit to existing transmission line, Terminal at Manon breakers/bus. 2 Terminals at Cibolo breakers/bus. replace underrated switches				4.9 Mill				100%	138	138	4.8	1192 ACSR	Steel	80	4.7	0	0		Construction Complete. Line and Terminals energized 5/24/2019.
GV02-18	Schertz 138 Terminal Addition	Guadalupe	Add breaker and relaying to terminal looking at Cibolo, replace switches				325k				100%	138	138	0	0	Steel	0	0	0	0		Construction Complete. Energized 5/24/2019.



190

Sean Alvarez
 Guadalupe Valley Electric Cooperative, Inc
 P O Box 118
 Gonzales, TX 78629-0118
 salvarez@gvec.org