



Control Number: 51705



Item Number: 102

Addendum StartPage: 0

SAM HOUSTON ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
APRIL 2021

Public Utility Commission of Texas
Project No 51705

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (or Anticipated)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
W O 1192140	Enstor 138 kV Transmission Line Dkt 34650	Liberty	New 138 kV transmission line at the end of Entergy Transmission Line 82	TBD	TBD		\$981 531 T-Line				0%	na	138	1 96	795 kcmil ACSR 26/7 "Drake"	Single pole 70-90 ft steel/concrete	na	na	100	1 96	34650	ROW acquisition plan and construction schedule being developed
TBD	PS40	Polk	New 138 kV transmission line from Entergy Transmission line to new PS40 Substation	TBD	9/1/21		\$216 150 T-Line				0%	na	138	0 68	795 kcmil ACSR 26/7 Drake	Single pole, 70-90 ft steel/concrete	na	na	100	0 34	§25 83 §25 101 C	Project delayed
W O 1412801	Luce Bayou 138 kV Transmission Line	Liberty	New 138 kV double circuit transmission line tapped off Entergy Transmission Line 870	5/1/17	12/31/17	Q4 2020	\$5 540,260 Substation, \$10,500 110 T-Line				0%	na	138	18 94	795 kcmil ACSR 26/7 "Drake"	Single pole, 85-115 ft, steel/concrete	100	9 47	100	0 00	43847	Construction & Cleanup complete, Energized Q4 2020
TBD	Fred 138kV Transmission Line	Tyler	New 138kV transmission line from Entergy transmission line or SHECO Fork Creek substation to new SHECO Fred substation	2/1/21	9/1/22		\$3,500 000 00 Substation \$16,999,267 - \$33,502 135 T-Line				0%	na	138	16 5-29 1	795 kcmil ACSR 26/7 "Drake"	Single pole, 85-115 ft steel/concrete	na	na	100	16 5-29 1	50485	CCN application filed on 2/13/2020 Settlement documentation filed on 12/28/2020

2021 APR 15 AM 10:29
FILED
FBI - FORT WORTH

102