



Control Number: 51705



Item Number: 157

Addendum StartPage: 0

GUADALUPE VALLEY ELECTRIC COOP, INC
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
May, 2018

Public Utility Commission of Texas
Project No. ~~47927~~

51705

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
GV01-16	Meadow Lake Substation	Guadalupe	New Substation, w 30MVA PWT, distribution bays 4 circuits	03/15/20	01/29/21		4.9 M		-		100%	0	138	0	0	Steel/Pipe Bus	0	0	0	0		Complete
GV01-21	Geronimo Substation	Guadalupe	Replace 20 MVA T1 unit with 40 MVA unit	02/01/21	06/11/21		2.3 M				70%	138		0	0	Steel	0	0	0	0		Construction In Progress
GV02-21	Schumanville Substation	Guadalupe	Replace 20 MVA T2 unit with 40 MVA unit	09/01/21	02/17/21		1.9 M				0%	138		0	0	Steel	0	0	0	0		Construction to mobilize in September
GV03-21	Gonzales Interchange (LCRA) - Gonzales (GVEC) T-line and Terminals	Gonzales	Upgrade relaying at both terminals and rebuild existing 69 kV line to 138 kV line w concrete poles	04/01/21	11/15/21		3.3 M				15%	69	138	1	795 drake	Concrete/Steel	60	1	60	1		Engineering 95%, Construction on terminals in progress, line construction commences in September

2021 JUN 15 PM 2:29
PUC

157