



Filing Receipt

Received - 2021-08-16 05:10:16 PM
Control Number - 51705
ItemNumber - 217



August 16, 2021

Ana Treviño
Filing Clerk
Public Utility Commission of Texas
1701 N. Congress Ave., Suite 8-100
Austin, TX 78711

*RE: 2021 Monthly Construction Progress Reports Pursuant to 16 Texas
Administrative Code § 25.83, Project No. 51705 – Item No. 211*

Dear Ms. Treviño,

On August 16, 2021, in Project No. 51705, Item No. 211, Lone Star Transmission, LLC ("Lone Star") filed its August monthly construction progress report. Lone Star's submission was filed in Excel format only, and the .pdf version of Lone Star's filing was inadvertently omitted. Enclosed for resubmission are both the Excel and .pdf versions of Lone Star's filing.

Please do not hesitate to let me know if you have any questions regarding this filing.

Sincerely,

A handwritten signature in cursive script that reads "Tracy Davis".

Tracy C. Davis
Senior Attorney
Lone Star Transmission, LLC
Telephone: (512) 236-3141
Email: tracy.davis@lonestar-transmission.com

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	% Variance	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
LST2019003	Phantom Hill Station	Jones	Construction of a new 345kV station which will be cut-in to the existing 345kV Claytonville to West Shackleford line to accommodate Anson Solar Center Generation Interconnect Request	12/3/2019	9/30/20	10/15/20		\$15,600,000			100%	345	345	0.22	2x3/2-1590 "Falcon" ACSS/TW	Steel/pre-stressed spun concrete poles	100	0.1	NA	NA	25.101(c) 25.63(a)(2) 25.190	Awaiting project invoicing/final costs
LST2019005	Latimer Station	Callahan	Construction of a new 345kV station which will be cut-in to the existing 345kV West Shackleford line to Navara to accommodate Baird North Wind Generation Interconnect Request	7/1/2020	6/22/2021	6/22/2021		\$23,200,000			100%	345	345	0.04	2x3/2-1590 "Falcon" ACSS/TW	Steel/pre-stressed spun concrete poles	100	0.09	NA	NA	25.101(c) 25.63(a)(2) 25.190	No landowners affected, work is on Lone Star's property
LST2020001	Reata Station to Roadrunner Crossing Wind 345 kV Transmission Line Project	Eastland	Construction of the new Reata 345 kV Station and new 2.3-mile 345 kV transmission line to the Roadrunner Crossing Wind, LLC collector station	11/30/2020 (see comment)			Transmission Line Costs - \$3,420,000; Station Costs - \$21,560,000				0%	345	345	2.3	Twin-bundled 795 kcmil "Drake" ACSR	Pre-stressed spun concrete poles	NA	NA	100-150	2.3	50910	Construction is being rescheduled
LST2020002	Sam Switch to Hubbard Wind 345 kV Transmission Line Project	Hill	Construction of new 15.3-mile 345 kV transmission line from Sam Switch 345 kV Station to Hubbard Wind, LLC collector station; construction of bay addition at Sam Switch Station	1/4/2021	7/29/2021	7/29/2021	Transmission Line Costs - \$19,960,000; Station Costs - \$2,430,000	Transmission Line Costs - \$19,960,000; Station Costs - \$2,430,000			100%	345	345	15.3	Twin-bundled 1590 kcmil "Falcon" ACSR	Pre-stressed spun concrete poles	100	1.3	150-200	14	51016	CCN Notice of Approval issued 10/09/2020
LST2020003	Aspire Station and Transmission Line Project	Eastland	Construction of the new Aspire 345 kV Station and new 0.47-mile 345 kV transmission line to cut station into existing 345 kV transmission line, project will interconnect Ranchland Wind Project, LLC	1/4/2021				\$22,120,000			73%	345	345	1.32	2x3/2-1590 "Falcon" ACSS/TW	Steel/pre-stressed spun concrete poles	100	NA	300	0.47	25.101(c) 25.63(a)(2) 25.190	Construction will be on Lone Star's property and landowner properties with consent.
LST2021001	Emergency Reactor Replacement at the Romney Station	Eastland	Replacement of failed reactor with spare reactor from the Romney Station due to emergency	4/14/2021	5/6/2021	5/6/2021	\$360,000				100%	345	345	0	2x3/2-1590 "Falcon" ACSS/TW	Steel galvanized poles	NA	NA	NA	NA	25.83(d)	Replacement was completed on Lone Star's station property follow up work will occur in September

The following files are not convertible:

2021-08 August 2021 MCPR .xls

Please see the ZIP file for this Filing on the PUC Interchange in order to access these files.

Contact centralrecords@puc.texas.gov if you have any questions.