

Filing Receipt

Received - 2021-12-15 01:51:22 PM Control Number - 51705 ItemNumber - 336

## CHEROKEE COUNTY ELECTRIC COOPERATIVE ASSOCIATION TRANSMISSION CONSTRUCTION PROGRESS REPORT for DECEMBER 2021

Utility's Pro Numbe	ject Project Na	ne L	.ocation (City/County)		Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (If	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
29-265	S PS38		Cherokee County	New 138 kV Transmission Line from Arp Tap Switching Station to new PS38 (Lake Tyler) Substation	July 2020	December 1, 2021		\$1.1M for transmission line	\$1.2M			0	N/A	138	0.65	336 ACSR Linnet	Single pole, 75-95 ft, steel	N/A	N/A	100	0.60	§25.83 §25.101.c	radial line to new pump station

The following files are not convertible:

24 - CCECA DECEMBER 2021.xlsx

Please see the ZIP file for this Filing on the PUC Interchange in order to access these files.

Contact centralrecords@puc.texas.gov if you have any questions.