



Control Number: 51705



Item Number: 48

Addendum StartPage: 0

AEP Texas
(Central Division)
INTERIM
CONSTRUCTION PROGRESS REPORT
FEBRUARY 2021

Public Utility Commission of Texas
Project No. 51705

| Utility's Project Number | Project Name | Location (City/County) | Description | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (if Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments |
|--------------------------|------------------------------------|----------------------------|---|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-------------------|---------------------------|-----------------------------|----------------------|------------------------|---|---|
| 42651786 (A16002193) | Causeway - Sunchaso 138-kV Rebuild | South Padre Island/Cameron | Rebuild and reconnector the Causeway to Sunchaso 138-kV transmission line | 4/8/2021 | 10/30/2021 | | | \$ 21 000 000 00 | | | 0 | 138 | | 3.21 | 795 KCM ACSS "Drake" | Steel Monopole | Varies | 3.21 | | | 16 TAC 25 101 (c)(5)(B) & 16 TAC 25 101 (c)(5)(E) | Landowners Notified Landowner Consent obtained as needed |

RECEIVED
2021 FEB 22 PM 2:32
PUC - UTILITY COMMISSION
FILING CLERK

28

AFFIDAVIT

STATE OF TEXAS



COUNTY OF TRAVIS

I, Roy R. Bermea, being duly sworn, file this Affidavit as a Regulatory Consultant, AEP Texas Inc. representing AEP Texas regarding notice to perform the rebuild and reconductor of the Causeway to Sunchase 138-kV transmission line as described in Project No. 42651786 (A16002193) in the PUCT Interim Monthly Construction Progress Report (PUCT Project No. 51705) for February 2021. That in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that AEP Texas has noticed all landowners on the current Cameron County tax rolls associated with these activities on all properties directly affected by these activities, has noticed any utilities whose certificated service area is crossed by this rebuild of facilities, has noticed any owners of parks and recreation areas within 1,000 feet, and any airports within 10,000 feet, of the centerline of this rebuild of facilities, and has acquired all of the necessary easements and consent to proceed with this project.



Roy R. Bermea
Regulatory Consultant
AEP Texas Inc.

SUBSCRIBED AND SWORN TO BEFORE ME, a Notary Public in and for the State of Texas, this 22nd day of February 2021.


Notary Public