



Control Number: 51705



Item Number: 85

Addendum StartPage: 0

SAM HOUSTON ELECTRIC COOPERATIVE, INC.
TRANSMISSION CONSTRUCTION PROGRESS REPORT for
MARCH 2021

Public Utility Commission of Texas
Project No. 51705

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized or Applicable	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
W O 1192140	Enstor 138 kV Transmission Line Dkt 34650	Liberty	New 138 kV transmission line at the end of Entergy Transmission Line 82	TBD	TBD		\$981,531 T-Line				0%	na	138	1.96	795 kcmil ACSR 26/7 "Drake"	Single pole, 70-90 ft, steel/concrete	na	na	100	1.96	34650	ROW acquisition plan and construction schedule being developed
TBD	PS40	Polk	New 138 kV transmission line from Entergy Transmission line to new PS40 Substation	TBD	9/1/21		\$216,150 T-Line				0%	na	138	0.88	795 kcmil ACSR 26/7 "Drake"	Single pole, 70-90 ft, steel/concrete	na	na	100	0.34	§25.83 §25.101 C	Project delayed
W O 1412801	Luce Bayou 138 kV Transmission Line	Liberty	New 138 kV double circuit transmission line tapped off Entergy Transmission Line 870	5/1/17	12/31/17	Q4 2020	\$5,540,260 Substation, \$10,500,110 T-Line				0%	na	138	18.94	795 kcmil ACSR 26/7 "Drake"	Single pole, 85-115 ft, steel/concrete	100	9.47	100	0.00	43847	Construction & Cleanup complete, Energized Q4 2020
TBD	Fred 138kV Transmission Line	Tyler	New 138kV transmission line from Entergy transmission line or SHECO Fork Creek substation to new SHECO Fred substation	2/1/21	9/1/22		\$3,500,000.00 Substation; \$18,999,267 - \$33,502,135 T-Line				0%	na	138	16.5-29.1	795 kcmil ACSR 26/7 "Drake"	Single pole, 85-115 ft, steel/concrete	na	na	100	16.5-29.1	50485	CCN application filed on 2/13/2020, Settlement documentation filed on 12/28/2020

RECEIVED
2021 MAR 15 PM 4:51
FILED
FBI - HOUSTON

58