



Filing Receipt

Filing Date - 2023-10-20 02:49:35 PM

Control Number - 52667

Item Number - 161

PROJECT NO. 52667

FILING OF ATTESTATIONS
DEMONSTRATING COMPLIANCE
WITH HB 4150

§
§
§

PUBLIC UTILITY COMMISSION

OF TEXAS

PEDERNALES ELECTRIC COOPERATIVE, INC.'S PROGRESS REPORT

Pedernales Electric Cooperative, Inc. (PEC) hereby files this progress report regarding compliance with House Bill 4150 (Utilities Code §38.004), providing information regarding distribution line adjustments PEC referenced in its Supplemental Report and Attestation Regarding Compliance With House Bill 4150 ("Supplemental Report") filed on July 29, 2022. By informal request on December 21, 2022, the Division of Compliance and Enforcement of the Public Utility Commission of Texas ("Division") requested a progress report and monthly filings with additional information.

I. Progress Report

In this Progress Report, PEC provides progress updates with respect to the initially indicated 37 span locations over lakes in the attached Progress Report Table 1. The Table includes the line identifier, county, status, estimated completion date, and additional notes.

Respectfully Submitted,

PEDERNALES ELECTRIC COOPERATIVE, INC.



Eric Blakey
Director, Regulatory Affairs
201 S. Avenue F
Johnson City, Texas 78636-0001 (830)
225-7777 (Telephone)
eric.blakey@peci.com

Progress Report Table 1

USACE Canyon Lake

Line Identification		County	Status	Estimated Completion Date	Mitigation
CAN-016	1	Comal	Complete		Line removed.
CAN-017	3	Comal	In-Progress	December 2023	Line will be removed after an easement is obtained.

Lake Buchanan

Line Identification		County	Status	Estimated Completion Date	Mitigation
BUC-066	2	Burnet	Complete		Construction completed 8/2/23
BUC-067	1	Burnet	In-Progress	December 2023	In design phase; construction to be completed by 12/23.
BUC-067	2	Burnet	Complete		Line was removed.
BUC-068	1	Burnet	In-Progress	May 2024	In design phase; need to order ductile iron poles (est. 25 week lead time)
BUC-071	1	Burnet	In-Progress	December 2023	In design phase; construction to be completed by 12/23.
BUC-072	2	Burnet	In-Progress	October 2023	Switches Installed (temporary fix) Permanent fix in construction to be completed by 10/23.
BUC-073	1	Burnet	Non-Sailable		After additional review, distribution line meets the required NESC clearances.
BUC-074	1	Burnet	Non-Sailable		After additional review, distribution line meets the required NESC clearances.

Inks Lake

Line Identification		County	Status	Estimated Completion Date	Mitigation
INK-088	1	Burnet	Complete		Line was removed.
INK-089	2	Burnet	In-Progress	December 2023	In design phase; construction to be completed by 12/23.
INK-090	1	Burnet	Complete		Increased pole height for required clearance.

Lyndon B. Johnson Lake

Line Identification		County	Status	Estimated Completion Date	Mitigation
LBJ-093	1	Bumet	Complete		Line meets the required NESC clearances
LBJ-094	1	Bumet	Complete		Increased pole height for required clearance.
LBJ-095	1	Bumet	Non-Sailable		
LBJ-096	1	Bumet	In-Progress	October 2023	In Construction. Estimated completion 10/23.
LBJ-097	1	Bumet	Complete		Changed to horizontal framing in order to gain adequate clearance.
LBJ-097	2	Bumet	In-Progress	December 2023	In construction queue.
LBJ-098	1	Bumet	Complete		Line removed and underground has been installed.
LBJ-099	1	Bumet	In-Progress	December 2023	In construction queue.
LBJ-100	1	Bumet	Complete		Increased pole height for required clearance.
LBJ-101	1	Bumet	Complete		Crossing was removed.
LBJ-105	1	Llano	In-Progress	December 2023	In Design. Additional engineering design assessment.
LBJ-105	2	Llano	In-Progress	December 2023	In construction queue.
LBJ-105	3	Llano	In-Progress	December 2023	In construction queue.
LBJ-106	1	Bumet	Non-Sailable		
LBJ-108	1	Bumet	In-Progress	October 2023	In Construction. Estimated completion 10/23.
LBJ-109	1	Bumet	Non-Sailable		

Marble Falls Lake

Line Identification	County	Status	Estimated Completion Date	Mitigation
MRB-112	1	Burnet	Complete	Increased pole height for required clearance.

October 20, 2023

Lake Travis

Line Identification		County	Status	Estimated Completion Date	Mitigation
TRV-116	3	Burnet	Non-Sailable		
TRV-118	2	Burnet	Non-Sailable		
TRV-119	1	Burnet	Complete		Completed. Line removed.
TRV-119	2	Burnet	Complete		Completed. Line removed.
TRV-137	6	Travis	Complete		Completed. Line was raised.
TRV-140	3	Travis	Complete		After additional review, distribution line meets the required NESC clearances.
TRV-144	6	Travis	Complete		Completed. Line was raised.

* PEC will continue to use third party engineering review criteria and field inspections to assess any span as non-sailable in consideration of NESC 232. NESC does not include criteria for determination of whether a water area is suitable for sailboats.