

Filing Receipt

Received - 2022-10-14 11:09:53 AM Control Number - 52947 ItemNumber - 287

CHEROKEE COUNTY ELECTRIC COOPERATIVE ASSOCIATION TRANSMISSION CONSTRUCTION PROGRESS REPORT for OCTOBER 2022

Utility's Project Number	Project Name	Location (City/County) Description	Estimated (or Actual) Start Date (c	Finish Date Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)		Conductor Type & Size & Bundling	Structure Type(s)		Existing ROW Length (Miles)				Comments
29-2656	PS38	Cherokee County New 138 kV Transmission Line from Arp Tap Switching Station to new PS38 (Lake Tyler) Substation		December 1, 2021		\$1.1M for transmission line	\$1.2M			0	N/A	138	0.65	336 ACSR Linnet	Single pole, 75-95 ft, steel	N/A	N/A	100	0.60	§25.83 §25.101.c	radial line to new pump station

The following files are not convertible:

34 - CCECA OCTOBER 2022.xlsx

Please see the ZIP file for this Filing on the PUC Interchange in order to access these files.

Contact centralrecords@puc.texas.gov if you have any questions.