

Filing Receipt

Received - 2023-01-13 03:04:45 PM Control Number - 54468 ItemNumber - 12

Public Utility Commission of Texas Project No. 54468

WIND ENERGY TRANSMISSION TEXAS CONSTRUCTION PROGRESS REPORT for January 2023

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (Ir Applicable)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	% Variance	Percent Complete		Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
Solar Nova (TSN1)	Solar Nova 1 Project	Kent County	The project consists of constructing a new 345kV switching station, a new 138kV substation, and 0.7 miles of 138kV transmission line. This project will be located on WETT's Cottonwood to Dermott 345kV line segment.	9/1/2021	3/30/2023		\$ 23,514,208				90	345	345/138	0.7 miles at 138 kV, 0.1 at 345 kV	Double Bundled 1590 kcmil ACSR "Falcon" conductor/9 59 kcmil ACSS/TW Suwannee	Steel Monopoles	n/a	n/a	100	0.7	Sub. Rule 25.83(a)(3)	Energization date delayed due to material delays.
BRP Dickens	Broad Reach Power Battery Storage Interconnection Project	Dickens County	The project consists of constructing a new 345 kV station bay at WETT's existing Cottonwood switching station and a new 0.5 mile 345 kV transmission line	9/1/2021	5/30/2023		\$ 8,644,000				95	n/a	345	0.5	Double Bundled 1590 kcmil ACSR "Falcon" conductor	Steel Monopoles	n/a	n/a	160	0.5	Sub. Rule 25.83(a)(3)	Awaiting customer to energize transmisison line. Construction is complete.
Lumina Solar	Lumina Solar Project	Scurry County	The project consists of constructing a new 345 kV switching station and 1.65 miles of new 345 kV transmission line	10/31/2021	2/24/2023	12/15/2022 (Station) 2/24/2023 (T-Line)	\$ 25,564,150				95	n/a	345	1.65	Double Bundled 1590 kcmil ACSR "Falcon" conductor	Steel Monopoles	n/a	n/a	160	1.65	Sub. Rule 25.83(a)(3)	
Bearkat Area Transmission Improvements Project	Bearkat Switching Station to Oncor Switching Station Transmission Line Project	Howard and Glasscock Counties	The project is a new single- circuit, 345 kV transmission line connecting WETT's Bearkat Switching Station to Oncor's Longshore Switching Station	7/11/2022	5/15/2023		\$ 29,339,500 (t- line) \$ 3,500,000 (station) (WETT Portion)	\$51,761,000 (t-line) \$6,881,000 (station) (WETT Portion)			15	n/a	345	30.8	Twin Bundle 1590 kcmil 54/19 ACSR (WETT)	Steel Lattice Towers	n/a	n/a	160	30.8	50410	CCN Application Notice of Approval filed on 05/07/21. This is a joint project with Oncor Electric Delivery Company - only WETT associated project costs are being reported.
Edmondson Ranch	Bernoulli Switching station and 345kV Transmission line to Lacy Creek Collector station	Glasscock County	The project consists of constructing a new 345kV switching station and 13.7 miles of new 345kV transmission line	1/31/2022	12/16/2022	10/27/2022 (Station) 11/16/2022 (T-line)	\$ 14,839,000 (Station) \$ 33,804,000 (T-Line)				99	n/a	345	13.7	Double Bundled 1590 kcmil ACSR "Falcon" conductor	Steel Monopoles	n/a	n/a	160	13.7	52977	CCN Application Notice of Approval filed on March 11, 2022. Construction on- going.
Solar Nova (TSN2)	Solar Nova 2 Project	Kent County	The project consists of the expansion of the 138kV station and 0.7 miles of 138kV transmission line.	4/1/2022	6/15/2023		\$ 11,937,000				90	n/a	138	0.7	959 kcmil ACSS/TW Suwannee	Steel Monopoles	n/a	n/a	100	0.7	Sub. Rule 25.83(a)(3)	
Volta	Volta Project	Kent County	The project consists of constructing a new 345kV switchinig station and 0.5 miles of new 345kV transmission line to tie in the new station.	1/16/2023	1/26/2024		\$ 28,761,000				0	n/a	345	0.5	Double Bundled 1590 kcmil ACSR "Falcon" conductor	Steel Lattice and Steel Monopole	n/a	n/a	160	0.5	Sub. Rule 25.83(a)(3)	Interconnection with Oncor (Expanse Switch Station)