



Filing Receipt

Filed Date - 2025-05-15 11:56:41 AM

Control Number - 57477

Item Number - 143

WIND ENERGY TRANSMISSION TEXAS
CONSTRUCTION PROGRESS REPORT
for May 2025

Public Utility Commission of Texas
Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (if available)	Date Energized (if scheduled)	Initial Estimated Project Cost (Total)	Final Estimated Project Cost (Total)	Final Actual Project Cost (Total)	% Variance	Percent Complete	Existing Voltage	Upgraded or New Voltage	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
Backup Control Center	Backup Control Center	Heys County	The project consists of construction associated with a new Backup Control Center.	6/1/2023	6/1/2024	6/19/2024	\$ 8,100,000		\$ 8,294,648	2.4%	100	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	n/a	Sub. Rule 25.83(a)(3)	
North McCarney Switching Station to Bearkat Switching Station	North McCarney Switching Station to Bearkat Switching Station	Glasscock, Reagan, Upton	The project is a new double-circuit, 345 kV transmission line connecting WETT's Bearkat Switching Station to LCR's North McCarney switching station.	7/1/2024	6/1/2026		\$ 198,480,000 (I-line) \$ 22,802,000 (station) (WETT Portion)	\$ 198,480,000 (I-line) \$ 22,802,000 (station) (WETT Portion)			50	n/a	345	122-188	1928.9 kcmil ACS/SHW/TW	Steel Lattice Towers	n/a	n/a	160	61-84	55120	This docket has been severed back to its original docket No. 55120. PUC approved Route NM19-00Y and issued a Final Order on December 14, 2024.
Donegal BESS	Donegal BESS	Dickens County	The project consists of completing bay #2 at WETT's Cottonwood switching station and adding 0.7 miles of 345 kV transmission line.	9/25/2023	12/20/2024	11/20/2024	\$ 15,858,000				100	n/a	345	0.7	Double Bundled 1580 kcmil ACSR "Falcon" conductor	Steel Monopoles	n/a	n/a	160	0.7	Sub. Rule 25.83(a)(3)	Waiting for developer to complete their portion of project.
Maldives	Maldives	Scurry County	This project consists of a new 345 kV station, Galvani, looping in the Long Draw - Scurry South and Faraday - Scurry South circuits, and approximately a 1.4 mile 345 kV single-circuit transmission line to connect the solar generation facility.	9/1/2025	12/30/2027		\$ 62,969,000				0	n/a	345	1.4	Bundled 1590 kcmil ACSR "Falcon" conductor	Steel Lattice and Steel Monopole	n/a	n/a	160	1.4	Sub. Rule 25.83(a)(3)	
Long Draw Auto II	Long Draw 138 kV	Borden County	This project includes the engineering, procurement, and construction of a second 345/138 kV autotransformer, along with the necessary associated substation infrastructure, and a 345 kV transmission line between the existing 345 kV and 138 kV WETT Long Draw Stations.	5/5/2025	5/15/2026		\$ 27,696,000				0	345	345	0.45	Bundled 1590 kcmil ACSR "Falcon" conductor	Steel Monopoles	n/a	n/a	160	0.45	Sub. Rule 25.83(a)(3)	
Buck Canyon Substation Addition	Buck Canyon Substation Addition	Borden County	This project consists of a new 345kV station, Buck Canyon, and two .5 miles 345kV single circuit monopole transmission lines. Transmission lines will travel along WETT property.	5/12/2025	5/15/2027		\$ 48,450,000					345	345	0.5	Bundled 1590 kcmil ACSR "Falcon" conductor	Steel Monopoles	n/a	n/a	n/a	n/a	Sub. Rule 25.83(a)(3)	
LCC5	LCC5	Borden County	This project includes the engineering, procurement, and construction of a 138kV underground transmission line, along with the necessary associated substation infrastructure at the 138 kV WETT Long Draw Station to connect to the Longhorn Cynthe collector substation.	6/2/2025				\$ 13,903,601			0	n/a	138	0.25	Bundled 5000 kcmil XLPE Conductor	n/a	n/a	n/a	160	0.25	Sub. Rule 25.83(a)(3)	