



Filing Receipt

Received - 2022-07-26 03:50:01 PM
Control Number - 52667
ItemNumber - 83



HB4150 Progress Report

Date:	July 25, 2022
Line ID:	Lake Crossing-Line #1 is located off Pearl Street (377 Business)
Project / Compliance Status:	<ul style="list-style-type: none">No updates from the June-2022 Report related to Line Status; Permits; Mapping; or Public Information Actions. However, the City of Granbury has retained outside support who is assisting in researching permits for that distribution line in question and determining its compliance status at the time of construction and whether or not it's subject to the current clearance requirements.
▪ Line Status	
▪ Permits	
▪ Mapping Information	
▪ Public Information Actions	
Project Schedule	<p><u>May-2020:</u> Engineering / design and specifications <complete></p> <p><u>March 26, 2022:</u> Issue RFP for material <complete></p> <p><u>March 31, 2022:</u> McCord to award construction contractor <complete></p> <p><u>April 11, 2022:</u> RFP bid opening for material <complete></p> <p><u>May 3, 2022 (Revised Date):</u> Council Action for the award of the power line project Schedule being adjusted to allow for City to conduct research</p> <p><u>July 31, 2022:</u> Complete the construction Schedule being adjusted to allow for City to conduct research</p>
Date:	July 25, 2022
Line ID:	Lake Crossing-Line #2 located in Brazos Harbor
Project / Compliance Status:	<ul style="list-style-type: none">No updates from the June-2022 Report
▪ Line Status	
▪ Permits	
▪ Mapping Information	
▪ Public Information Actions	
Project Schedule	<p><u>May-2020:</u> Engineering / design and specifications <complete></p>



HB4150 Progress Report

March 26, 2022: Issue RFP for material <complete>

March 31, 2022: McCord to award construction contractor <complete>

April 11, 2022: RFP bid opening for material <complete>

May 3, 2022 (Revised Date): Council Action for the award of the power line project **Schedule being adjusted to allow for City to conduct research**

July 31, 2022: Complete the construction **Schedule being adjusted to allow for City to conduct research**