



Control Number: 36487



Item Number: 245

Addendum StartPage: 0

36487

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (or when Complete)	Date Encouraged in Application	Initial Estimated Project Cost	Final Estimated Project Cost	Final Actual Project Cost	Variance %	Percent Complete	Existing Pole (kV)	Upgraded or New Pole (kV)	Cable (Miles)	Conductor Type & Size & Spacing	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
#67102705	KIOWA-TNMPC 69F138kV Transmission Line	Rains, Hunt	Rebuild 69 kV single wood pole line to 138kV ACSR from Kiowa Substation to TNMPC Substation	02/02/06	05/31/06	na	\$1,243,000	\$1,740,500			100	69	69		795 kcmil ACSR "Drake"	60	5.10	0	0.00	25-101 c)(5) B)(i)	Project was never denergized. Final costs have not been determined.
#67101105	Forney - NW Terrell Transmission Line	Kaufman	New 138 kV transmission line from Windmill Farms Substation to TXU 138kV Substation	10/01/09	07/07/10		\$2,981,000			0	na	na	138		795 kcmil ACSR "Drake"	na	na	80	5.06	28936	
#67103109	TAWAKONI SUNNY POINT 69F138kV Transmission Line	Hopkins, Rains, Hunt	Rebuild 69 kV single wood pole line to 138kV ACSR from Tawakoni Switching Station to Sunny Point Substation to near TNMPC Substation	07/06/09	6/31/10	na	na	\$4,100,000		0	69	69		12.50	795 kcmil ACSR "Drake"	60	12.50	0	0.00	25-101 c)(5) B)(i)	

RECEIVED
09 NOV 16 PM 3:18
FEDERAL BUREAU OF INVESTIGATION
U.S. DEPARTMENT OF JUSTICE
FILING CLERK

245