



Control Number: 38987



Item Number: 179

Addendum StartPage: 0

SHARYLAND UTILITIES, L.P.
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
SEPTEMBER 2011

Public Utility Commission of Texas
Project No. **38987**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Engineered (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
W10052	Sharyland Utilities South Midland Substation (#2254) Repair	Midland, Midland County	South Midland Substation is an existing substation that has been in service for over 20 years. The project covered by this submittal is for the repair of damage suffered in a 2/28/11 switching operation.	02/28/11				\$20,000			41.22%	138	138	na	na	na	na	na	na	na	25.101(c)(3), 25.53(d)	

FILED
SEP 15 AM 11:40
PUBLIC UTILITY COMMISSION
FILING CLERK

Sharyland Utilities, L.P.
Dwight Yarbrough, General Manager
11114 Cho Street, Suite 600
Midland, Texas 79701
dwight.yarbrough@sharylandutilities.com

179