



Control Number: 40076



Item Number: 199

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Final Date (Construction Complete)	Date Energized (If Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgrade d or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
TLV002	230kV line 196 Reconductor for new line rating	Orange & Newton Counties	Reconductor 230 kV Line 196 From McLaws Substation to Harburg Substation	02/28/11	12/16/11	12/19/11	7,801,731				100%	230	230	12.00	1457 ACSS & 1272 ACSS	na	150	12.00	na	na	25-101(c)(5)(B)(vi)	Working on final costs
TLV096	L-96 shield Wire Replacement	Montgomery County TX	Replace h-frame structure with a pole for the Harborside bypass switch project and install a new pole at Longme Substation for the OPGW shield wire replacement.	10/23/11	11/12/11	11/12/11	423,885				100%	138	138	3.30	OPGW fiber Optic Shield Wire	Concrete	150 & 100	3.30	na	na	39382	Working on final costs
TLV094	L-94 Install Pole GOAB Switch and One Span of conductor	Grimes County TX	Replace one h-frame structure with a single pole and install GOAB Switch and one span of conductor	11/07/11	12/09/11	12/09/11	535,844				100%	138	138	0.001	648 ACAR	Concrete	150	na	na	na	39382	Working on final costs
TLV111	Install tie line to the City of College Station	Brazos County TX	Install one pole and two spans of conductor between Energy's College Station Substation and the City of College Station's Substation	02/01/12			1,452,352				95%	na	138	0.003	1272 ACSS	Concrete	na	na	na	na	39382	The line work has been completed up to the College Station substation and jumper taps are rolled up and secured The City of College Station is waiting on the City of College Station to complete work to make-up the jumpers
TLV990	Cut L-598 into new customer owned Depeased Substation	Tyler County Texas	Install three poles to cut 138kV line into customer owned substation	06/19/12			244,511					138	na	0.00	666ACSR	Steel	100	na	na	na	29-01015(a)	This work is on hold waiting on the customer

RECEIVED
12 SEP 14 PM 11:19
PUBLIC UTILITY COMMISSION
FILING CLERK