



Control Number: 41089



Item Number: 23

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Contractor Completion)	Date Energized or Accepted	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing Right-of-Way (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
40883021	Turk Texas Interconnect to NW Texarkana	Bowie	Contractor's new 345 kV transmission line from a crossing into Texas from Arkansas to the SWEPCO NW Texarkana Substation, which completes a new 345 kV transmission line from the Turk Power Plant located in Arkansas.	01/18/12	08/31/12	08/28/12	5,907,935	6,820,000		-	100%	n/a	345	6.93 mi	2 X 954 ACSR	Steel Single Pole	n/a	0.00 mi	150	6.93 mi	Docket No. 38538	Approved by PUUCT on 9/22/2011
41814337	Bann-Hooks 69kV Line Rebuild and Reconductor	Nash, Leary, Hooks/Bowie	Rebuild Bann to Hooks 69 kV with 1272 ACSR capable of 138 kV operation but operated at 69 kV	12/04/12	06/01/13			7,932,100			0%	69kV		7.10 mi	1272 ACSR	Steel Single Pole	varies	7.10 mi	n/a	n/a	Pursuant to Sub. Rule 25.101 (c) (5) (B)	Built within existing assessments

2013 FEB -6 AM 9: 05
PUBLIC UTILITY COMMISSION
FILING CLERK