



Control Number: 41089



Item Number: 257

Addendum StartPage: 0

**SOUTHWESTERN ELECTRIC POWER
CONSTRUCTION PROGRESS REPORT for
November 2013**

**Public Utility Commission of Texas
Project No. 41089**

Utility/ Project Number	Project Name (City/County)	Location (City/County)	Description	Estimated for Actual Start Date	Final Date Completed	Date Estimated Completed	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
41814337	Burn-Hooks 69KV Line Rebuild and Reconductor	Nash, Leary, Hockley/Bowie	Rebuild Burn to Hooks 69 KV with 1272 ACSR capable of 138 KV operation but operated at 69 KV	12/04/12	11/01/13			7,582,100			75%	69KV		7.10 mi	1272 ACSR	Steel, Single Pole	Varies	7.10 mi	n/a	n/a	Pursuant to Sub. Rule 25.10 (c) (5) (B)	Built within existing assessments. Lost clearance because of high load for summer.
39601	Wichita HVDC SWEPCO	Titus	Expand 345 KV station yard, install new bus, reactor, 5th harmonic filter, control building, relays and station equipment.	7/23/2013	3/1/2015			\$10,058,000			0	345									Sub Rule 25.83 (a) (3)	Phase 1 of 2 for this project. Portion of stated costs are for station other HVDC owners.
41617885	Valiant to HW Transmission 345KV Texas portion	Bowie	Construct new 345 KV double circuit capable transmission line from the Red River Crossing to the SWEPCO HW Transmission Substation and necessary terminating facilities at HW Transmission	02/01/14	5/15/2015		\$89,841,000				0		345	44.22	954 ACSR	Steel, Single Pole			150	44.22	40885	Approved 08/30/13

2013 NOV 22 PM 2:39
PRINTING OFFER