




Control Number: 41089



Item Number: 45

Addendum StartPage: 0

Utility's Project Number	Project Name (City/County)	Location (City/County)	Description	Estimated for Actual Start Date	Finish Date (Construction Complete)	Date Energized or Approved	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing Structure (Feet)	Existing ROW Length (Miles)	New ROW Length (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
40833021	Turk, Texas Interconnected to NW Texas	Bowie	Construction of new 345 KV transmission line north of crossing into Texas from Arkansas to the SWEPCO NW Texas Substation, which completes a new 345 KV transmission line from the Turk Power Plant located in Arkansas.	01/16/12	08/31/12	08/28/12	5,907,935	6,820,000		100%	n/a	345	6.93 mi	2 X 664 ACSR	Steel, Single Pole	n/a	0.00 mi	150	6.93 mi	Docket No. 38838	Approved by PUCT on 9/22/11
41814337	Bain-Hook 66KV Line Rebuild and Reconductor	Nash, Lacey, Hooks/Bowie	Rebuild Bain to Hooks 66 KV with 1272 ACSR capable of 138 KV operation but operated at 66 KV	12/04/12	08/07/13			7,932,100		0%	66KV		7.10 mi	1272 ACSR	Steel, Single Pole	various	7.10 mi	n/a	n/a	Pursuant to Sub. Rule 25.101 (c) (5) (B)	Built within existing assessments.

2013 FEB 25 PM 2:47

FILED CLEAR