



Control Number: 41089



Item Number: 81

Addendum StartPage: 0

APRIL, 2013

Utility/ Project Number	Project Name	Location (City/County)	Description	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
GV03-12	Lindenau Substation	Castro, De Witt County	New Substation with 1 - 20mVA PWT and four distribution circuits	2.3 Mill				100%	138KV										Construction Completed. Minor Cleanup and Processing Invoices
GV04-12	Northham-west Substation	Northham, DeWitt County	New Substation with 1 - 20mVA PWT and three distribution circuits	2.5 Mill				100%	69KV										Construction Completed. Minor Cleanup and Processing Invoices
GV05-12	Wilson Substation	La Verne, Wilson County	Add T-2 PWT, 40mVA	1.7 Mill				100%	138KV										Construction Completed. Minor Cleanup and Processing Invoices
GV05-12	Smiley Substation	Gonzales	Rebuild and extend high side Buses. Add new 20mVA PWT and distribution bays	2.9 Mill				98%	69KV										PWT Energized 4-12-13. Secondary bus work being completed and URD gas always done. Cleanup and testing continues
GV01-13	Converting to McQuarney Rebuild and Conversion	Guadalupe	Rebuild and Convert Existing 69KV T-line to 138KV	5.0 Mill				5%	69	138	5.47	1192.5 ACSR	Concrete and Steel Mono-poles	Varies for 50 to 100 feet	5.47	50 to 80 feet	N/A		Researching Easements, Working Easements, Surveying Properties, Design Underway.

2013 APR 15 PM 4: 53
FILING CLERK

81