



Control Number: 41089



Item Number: 95

Addendum StartPage: 0

**TNMP  
TRANSMISSION CONSTRUCTION PROGRESS REPORT  
for  
MAY 2013**

**Public Utility Commission of Texas  
Project No. 41089**

| Utility's Project Number | Project Name                               | Location (City/County)                 | Description                                                                                                       | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Variance % | Percent Complete | Existing Voltage (KV) | Upgraded or New Voltage (KV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments             |
|--------------------------|--------------------------------------------|----------------------------------------|-------------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|----------------------|
| STE07412                 | Upgrade Friedwood to Hastings 138KV Line   | Friedwood, Brazoria/Galveston Counties | TNMP will completely rebuild the 138KV transmission line from Friedwood substation to Hastings switching station. | 01/04/13                         |                                     |                                | 7,800,000                           | 7,800,000                         |            | 85%              | 138                   | 138                          | 7.3                    | 795ACSS/OPGW W                   | Galvanized Steel  | 120/60                    | 7.3                         | N/A                  | N/A                    | 25-101(c)(5)(B)                    | In Construction      |
| STE07513                 | Upgrade League City to Magnolia 138KV Line | Galveston County/League City           | TNMP will completely rebuild the 138KV transmission line from League City substation to Magnolia Substation.      | 05/01/13                         |                                     |                                | 3,900,000                           | 3,900,000                         |            | 0%               | 138                   | 138                          | 3.7                    | 795ACSS/OPGW W                   | Galvanized Steel  | 60                        | 3.7                         | N/A                  | N/A                    | 25-101(c)(5)(B)                    | Planned Construction |
| NTE03612                 | Pyle Cap Bank                              | Ward County                            | Install a 69KV 2 stage 10MVAR Cap Bank                                                                            | 02/15/13                         |                                     |                                | 480,000                             | 1,500,000                         |            | 40%              | 69                    | 69                           | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25-101(c)(5)(B)                    | Planned Construction |
| NTE03212                 | Hico Cap Bank                              | Hamilton County                        | Install a 69KV 5MVAR Cap Bank                                                                                     | 06/15/13                         |                                     |                                | 500,000                             | 1,000,000                         |            | 5%               | 69                    | 69                           | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25-101(c)(5)(B)                    | Planned Construction |
| NTE07413                 | Berlow Cap Bank                            | Reeves County                          | Install a 69KV 2 stage 10MVAR Cap Bank                                                                            | 05/25/13                         |                                     |                                | 490,000                             | 1,500,000                         |            | 5%               | 69                    | 69                           | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25-101(c)(5)(B)                    | Planned Construction |
| STE08213                 | Shell 3MW @ Marathon                       | Galveston County                       | Install new line terminal in substation and single span line for industrial customer service                      | 05/15/13                         |                                     |                                | 1,000,000                           | 1,000,000                         |            | 10%              | 69                    | 69                           | 0.056                  | 795 ACSBOPGW                     | Galvanized Steel  | none                      | none                        | N/A                  | nab                    | 25-101(c)(5)(B)                    | Planned Construction |
| NTE07712                 | Bone Spring Tap                            | Ward County                            | Install new transmission tap and station for industrial customer transmission service                             | 01/07/13                         | 03/05/13                            |                                | 450,000                             | 800,000                           |            | 15%              | 69                    | 69                           | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25-101(c)(5)(B)                    | In Construction      |
| NTE07312                 | Bella Draw Tap                             | Reeves County                          | Install new transmission tap and station for industrial customer transmission service                             | 05/25/13                         |                                     |                                | 425,000                             | 425,000                           |            | 5%               | 69                    | 69                           | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25-101(c)(5)(B)                    | In Construction      |
| STE08413                 | Install Post Insulators on Lines E and F   | Galveston County                       | Replace all wooden cross arms, bracing and porcelain insulators on lines E and F post insulators                  | 11/29/12                         |                                     |                                | 580,000                             | 580,000                           |            | 75%              | 69                    | 69                           | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25-101(c)(5)(B)                    | In Construction      |
| STE07413                 | Comanche Cap Bank                          | Galveston County                       | Install a 138KV single stage 30 MVAR Cap Bank                                                                     | 04/01/13                         |                                     |                                | 650,000                             | 950,000                           |            | 20%              | 138                   | 138                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25-101(c)(5)(B)                    | Planned Construction |
| STE03512                 | Heights Cap Bank                           | Galveston County                       | Install a 69KV single stage 27 MVAR Cap Bank                                                                      | 11/29/12                         |                                     |                                | 1,000,000                           | 705,000                           |            | 85%              | 69                    | 69                           | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25-101(c)(5)(B)                    | In Construction      |
| STE08512                 | TC Main Cap Bank                           | Galveston County                       | Install a 69KV single stage 27 MVAR Cap Bank                                                                      | 11/29/12                         |                                     |                                | 1,000,000                           | 715,000                           |            | 85%              | 69                    | 69                           | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | 25-101(c)(5)(B)                    | In Construction      |

2013 MAY 14 AM 10:18

95