


Control Number: 44019



Item Number: 280

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated or Actual Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	Variance %	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or Project Number	Comments
TL1200	China - Amelia New 230KV Line	Jefferson County, TX	Construct new 230KV line from existing China substation to existing Amelia substation	09/21/15	05/27/16		23,258,803 to 30,332,327 T line 8,865,376 Substation					na	230	10 to 15	1272 ACSS	Concrete or Steel	na	na	125	10 to 15	41638	Receiving material delivery
TSP899	Ponderosa - Grimes New 230KV Line	Montgomery & Grimes Counties	Construct new 230 KV Line from existing Ponderosa substation to existing Grimes substation	09/21/15	05/27/16		47,420,608 to 81,030,282 T line 30,389,403 Substation	86,270,068			12%	na	230	39 to 47	1272 ACSS	Concrete or Steel	150	16 to 34.5	62.5 to 125	5 to 16 to 47	41718	
TL1995	Sunoco Logistics 230KV POD	Jefferson County, TX	Cut-in L532 (Sabine) into new Nederland 230KV Substation	08/01/14	10/10/14	10/23/14	2,487,444				100%	230	na	0.7	1272ACSS	Steel			170	0.7	25 101(c)(5)(A)(i)(ii)	Working on Final Costs
TL1996	Sunoco Logistics 230KV POD	Jefferson County, TX	Cut-in L539 (Mid County) into new Nederland 230KV Substation	08/01/14	10/17/14	10/23/14	2,746,477				100%	230	na	0.7	1272ACSS	Steel			170	0.7	25 101(c)(5)(A)(i)(ii)	Working on Final Costs
TLE994	Ranchland Build New Customer Substation	Jefferson County, TX	Cut-in L-72 into New Customer Ranchland Substation	09/22/14	12/21/14	12/21/14	1,770,498	2,595,899	2,578,200	0%	100%	69	na	0.98	954 ACSR	Steel	160	0.88	75	0.11	25 101(c)(5)(A)(i)(ii)	
TLX018	Dayton Bulk-Parkway L-86 Build Turn in Connection	Harris County	Dayton Bulk-Parkway L-86 Build Turn in Connection	02/01/15	06/01/15	05/29/15	337,696	632,001	621,821	87%	100%	138	na	0.1	666ACSS	steel	na	na	na	na	25 101(c)(5)(A)(i)(ii)	
TLX019	New Caney-Parkway L-92	Harris County	New Caney-Parkway L-92 Build Turn in Connection	02/01/15	06/01/15	05/29/15		386,578		60%	100%	138	na	0.1	666ACSS	Steel	na	na	na	na	25 101(c)(5)(A)(i)(ii)	
TLV002	Hartburg to Chisholm Road New 230KV Line	Newton & Orange Counties	Construct new 230KV line from existing Hartburg Substation to new proposed Chisholm Road Substation	12/01/16	05/31/17		22,170,034 to 38,052,233 T line 33,348,447 Substation					na	230	12.5 to 14.2	1272 ACSS	Concrete or Steel	150 to 280	14.1	125	12.5 to 14.2	43939	Clearing underway
TLE992	Toledo Bend - Leach Line Rebuild	Newton County	Re-build the existing overhead line between Toledo Bend and Leach (new line number is L-540)	03/19/15	05/14/15		2,350,331	2,599,115			100%	138	138	2.26	666 6 kmil 24/7 ACSS	Steel	100	2.24	na	na	25 101(c)(5)(B)(i)(ii)	Working on Final Costs
TLT992	Fland 138KV Substation	Jefferson County, TX	Re-conductor L-518	07/03/15	09/09/15	09/15/15		1,002,273			100%	138	na	0.7	666 6 kmil 24/7 ACSS	Steel	138	0.7	na	na	25 101(c)(5)(B)(i)(ii)	Working on Final Costs
TLT993	Fland 138KV Substation	Jefferson County, TX	Build new L-513 cut-in to new Substation	07/03/15	09/09/15	09/15/15		1,166,283			100%	138	na	0.68	666 6 kmil 24/7 ACSS	Steel	na	na	70	0.34	25 101(c)(5)(A)(i)(ii)	Working on Final Costs
TL496	China - McFadden Bend Substation	Jefferson County, TX	Build new cut-in to McFadden Bend Substation and retain line number L-496	11/02/15			1,213,322					230	na	0.46	1272 ACSS Bittern	Steel	na	na	170	0.46	25 101(c)(5)(A)(i)(ii)	
TL493	China-McFadden Bend Substation	Jefferson County, TX	Build new Cut-in to McFadden Bend Substation and assign new line number L-493	11/02/15			933,558					230	na	0.44	1272 ACSS Bittern	Steel	na	na	170	0.44	25 101(c)(5)(A)(i)(ii)	

2015 NOV 16 PM 2:27
PUBLIC UTILITY COMMISSION
FILING CLERK

RECEIVED

280