



Control Number: 47927



Item Number: 62

Addendum StartPage: 0

AEP Texas  
(Central Division)  
INTERIM  
CONSTRUCTION PROGRESS REPORT  
MARCH 2018

Public Utility Commission of Texas  
Project No. 47927

| Utility's Project Number | Project Name                    | Location (City/County) | Description                                                                                                                                    | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments                         |
|--------------------------|---------------------------------|------------------------|------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------|--------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|----------------------------------|
| 42612156                 | Refugio Substation Install DICM | Refugio                | Install new DICM at Refugio Substation, equipped with new line protection and bus protection panels, RTU, DME. Purchase Property for Expansion | 4/15/2018                        | 9/30/2018                           |                                |                                     | \$ 2,642,609.00                   |                                |            | 0                | 60                    |                              |                        |                                  |                   |                           |                             |                      |                        | 16 TAC 25.63(a)(3)                 | Property for Expansion Purchased |
|                          |                                 |                        |                                                                                                                                                |                                  |                                     |                                |                                     |                                   |                                |            |                  |                       |                              |                        |                                  |                   |                           |                             |                      |                        |                                    |                                  |

RECEIVED  
2018 MAR -1 AM 11:44  
PUBLIC UTILITY COMMISSION  
FILMS CLERK

62