



## Filing Receipt

**Received - 2021-07-15 01:13:04 PM**  
**Control Number - 51705**  
**ItemNumber - 187**

Cross Texas Transmission  
TRANSMISSION CONSTRUCTION PROGRESS REPORT  
for  
July 2021

Public Utility Commission of Texas  
Project No. 51705

| Utility's Project Number | Project Name                       | Location (City/County) | Description  | Estimated (or Actual) Start Date | Finish Date (Construction Complete) | Date Energized (If Applicable ) | Initial Estimated Project Cost (\$) | Final Estimated Project Cost (\$) | Final Actual Project Cost (\$) | % Variance | Percent Complete | Existing Voltage (kV) | Upgraded or New Voltage (kV) | Circuit Length (Miles) | Conductor Type & Size & Bundling | Structure Type(s) | Existing ROW Width (Feet) | Existing ROW Length (Miles) | New ROW Width (Feet) | New ROW Length (Miles) | Rule Section or PUC Control Number | Comments |
|--------------------------|------------------------------------|------------------------|--|----------------------------------|-------------------------------------|---------------------------------|-------------------------------------|-----------------------------------|--------------------------------|------------|------------------|-----------------------|------------------------------|------------------------|----------------------------------|-------------------|---------------------------|-----------------------------|----------------------|------------------------|------------------------------------|----------|
| 20015                    | Amarillo Server Room Upgrade       | Randall                | Replace Server Room and IT/OT system architecture                        | 10/16/20                         |                                     |                                 | N/A                                 | 489,000                           |                                |            | 99%              | N/A                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | N/A                                |          |
| 10-022-01                | Cross Station Security Projects    | Hall                   | Security System Upgrade - Cyber and Physical Security (to meet CIP stds) | 06/03/21                         |                                     |                                 | N/A                                 | 1,050,000                         |                                |            | 10%              | N/A                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | N/A                                |          |
| 10-022-02                | Railhead Station Security Projects | Carson                 | Security System Upgrade - Cyber and Physical Security (to meet CIP stds) | 06/04/21                         |                                     |                                 | N/A                                 | 1,150,000                         |                                |            | 10%              | N/A                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | N/A                                |          |
| 10-022-03                | Gray Station Security Projects     | Gray                   | Security System Upgrade - Cyber and Physical Security                    | 07/06/21                         |                                     |                                 | N/A                                 | 1,380,000                         |                                |            | 5%               | N/A                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | N/A                                |          |
| 10-022-05                | Allen Creek Security Project       | Donley                 | Security System Upgrade - Cyber and Physical Security                    | 11/01/21                         |                                     |                                 | N/A                                 | 149,000                           |                                |            |                  | N/A                   | N/A                          | N/A                    | N/A                              | N/A               | N/A                       | N/A                         | N/A                  | N/A                    | N/A                                |          |