



Filing Receipt

Filed Date - 2025-05-14 02:42:21 PM

Control Number - 57477

Item Number - 136

SPS Southwestern Public Service Companys
Transmission Monthly Construction Progress Report
May 2025

Public Utility Commission of Texas
(SPS0525) Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (actual) Start Date	Finish Date (Construction Complete)	Date Energized (if applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
A.0001550.419 A.0001550.511	Harrington Generation Conversion CCN	Potter County	Harrington Station, located in Potter County, was built in the 1970's as a three-unit coal-fired thermal power plant with a unit capacity of 360MW (each) now converted to a gas-fired power plant.	2/1/2024	10/30/2024	10/30/2024	57,267,349	57,267,349			99%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	50'	19	52485	Note: This is a Generation Project. Final cost of the pipeline and not in at this time.
A.0000153.030	T54 Rplc SW 5870 and 5910 Rplc	Gray County	Multiple Structure replacement	1/6/2025	3/3/2025	3/3/2025	NA	898,907			99%	115	115	N/A	477CSS	Steel Monopole and Steel H-Frame	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000153.041	Y62 SW 5828 and 5700 Rplc	Wheeler County	Multiple Structure replacement	9/30/2024	11/14/2024	11/14/2024	NA	1,128,462			99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000153.043	W29 Switches 1H52/1H63/1H64	Hansford County	Multiple Structure replacement	2/10/2025	4/1/2025	4/1/2025	NA	757,170			89%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000153.045	Y79 SW Rplc 3739 & 9745	Hockley County	Multiple Structure replacement	10/7/2024	11/13/2024	11/13/2024	NA	1,377,671			99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000401.068	Gray Co Upgrades	Gray County	Relay Replacement	7/31/2023	12/6/2024	12/6/2024	NA	9,666,945	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000401.084	Grassland T21 Relay Upgrd	Lynn County	Relay Replacement	4/1/2024	5/15/2024	5/15/2024	NA	879,914	-		99%	115	N/A	N/A	477CSS	Steel Monopole and Steel H-Frame	N/A	18	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000401.090	Mustang, SEL 2BFR Rplcmt	Denver City, Yoakum County	Relay Replacement	2/21/2023	12/22/2023	12/22/2023	N/A	1,335,056	1,055,952	-21%	100%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost available
A.0000401.093	NE Hereford 69kV Bus Diff Relay	Deaf Smith County	Substation Upgrade	9/3/2024	9/18/2024	9/18/2024	NA	350,495			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000401.108	Grapevine Sub, T50 Term Relay Rplcmt	Gray County	Relay Replacement	2/29/2024	4/2/2024	4/2/2024	NA	671,413	-		99%	115	N/A	N/A	477CSS	Wood H-Frame and/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000401.118	Anarillo South T73 Relay Upgrd	Randall County	Relay Replacement	10/14/2024	11/15/2024	11/15/2024	NA	452,516			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000401.119	South Georgia T73 Relay Upgrd	Randall County	Relay Replacement	7/15/2024	10/11/2024	10/11/2024	NA	577,110			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000401.123	Northwest, Rplc Relays	Potter County	Relay Replacement	8/28/2024	12/20/2024	12/20/2024	NA	2,338,517			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000401.133	Crosby Co Relay Upgrade, Term T69	Crosby County	Relay Replacement	6/3/2024	10/17/2024	10/17/2024	NA	2,593,788	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000401.134	Lubbock East Relay Upgrade, Term T69	Lubbock County	Relay Replacement	9/30/2024	10/16/2024	10/16/2024	NA	621,425			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000401.136	Kirby 115kV Bus Replace Relays	Gray County	Relay Replacement	3/4/2024	5/15/2024	5/15/2024	NA	615,108	-		99%	NA	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	NA	Final cost not in at this time
A.0000401.138	Northwest Relay Upgrade, T36 Term	Montgomery County	Relay Replacement	4/1/2024	5/7/2024	5/7/2024	NA	686,087	-		99%	115	N/A	N/A	477CSS	Steel Monopole and Steel H-Frame	N/A	18	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000401.139	Sunset 115kV Bus/T36 Term Rly Upgrd	Montgomery County	Relay Replacement	4/1/2024	5/7/2024	5/7/2024	NA	666,684	-		99%	115	N/A	N/A	477CSS	Steel Monopole and Steel H-Frame	N/A	18	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000401.143	Sunset Substation - Bus Diff	Potter County	Substation Upgrade	10/28/2024	12/20/2024	12/20/2024	NA	640,607			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000401.155	Crosby Co Sub T69 Term, COMM	Crosby County	Relay Replacement	6/3/2024	10/17/2024	10/17/2024	NA	606,505	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000401.178	Bowers Relay Z69 Terminal	Gray County	Relay Replacement	4/10/2024	5/8/2024	5/8/2024	NA	1,068,480	-		99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000499.103	T27 LINE ELR	Moore County	Multiple Structure replacement	6/4/2024	6/18/2024	6/18/2024	NA	1,146,728	-		89%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000499.141	K42 Line ELR	Lamb County	Multiple Structure replacement	5/21/2024	6/3/2024	6/3/2024	NA	517,930	598,272	16%	100%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost available
A.0000499.147	U33 Line ELR	Randall County	Line ELR SPS	12/9/2024	12/19/2025	12/19/2025	NA	297,493			99%	115	115	N/A	477CSS	Steel Monopole and Steel H-Frame	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000499.157	K11 Line ELR	Randall County	Line ELR SPS	10/16/2024	10/28/2024	10/28/2024	NA	504,000			99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000499.164	Z87 Line ELR	Gaines County	Line ELR SPS	12/3/2024	12/9/2024	12/9/2024	NA	364,339			99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000499.175	V79 Line ELR Hut. to River	Hutchinson County	Line ELR SPS	11/20/2024	11/25/2024	11/25/2024	NA	338,265			99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000499.178	Z18 Line ELR PPR	Hale County	Line ELR SPS	12/9/2024	12/20/2024	12/20/2024	NA	490,725			99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000499.179	Z71 Line ELR PPR	Deaf Smith County	Line ELR SPS	10/21/2024	11/4/2024	11/4/2024	NA	523,089			99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000514.015	Denver City W703 & W733	Yoakum County	Multiple Structure replacement	11/18/2024	11/26/2024	11/26/2024	NA	314,777			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000538.026	Z60 Line Rebuild PH-2	Lubbock County	Rebuild of existing line	5/15/2025	5/15/2025	5/15/2025	NA	4,685,269			90%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000538.027	Z60 Line Rebuild PH-3	Lubbock County	Rebuild of existing line	8/13/2024	12/13/2024	12/13/2024	NA	7,194,606			99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000538.058	Y96 Line Rebuild	Hill County	Rebuild of existing line	7/17/2024	5/30/2025	5/30/2025	NA	5,692,447	-		85%	89	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000558.029	Denver City DFR, Sub	Yoakum County	Substation Upgrade	9/23/2024	10/30/2024	10/30/2024	NA	548,616	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000640.031	Hutchinson Co Upgrades	Hutchinson County	Relay Replacement	4/3/2023	5/16/2025	5/16/2025	NA	21,780,086	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000640.113	PLANT X Rplc Brkr XK34	Lamb County	Breaker Replacement	11/11/2024	12/13/2024	12/13/2024	NA	572,231			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000640.125	Tolk TK05 Breaker Replace	Lamb County	Breaker Replacement	10/21/2024	11/15/2024	11/15/2024	NA	532,683	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000640.129	Hale County, Rplc Brkr 8736	Hale County	Breaker Replacement	12/1/2023	5/2/2024	5/2/2024	NA	1,111,446	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000640.130	Hale County, Rplc Brkr 8740	Hale County	Breaker Replacement	2/2/2024	5/2/2024	5/2/2024	NA	917,754	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000640.131	Hale County, Rplc Brkr 8880	Hale County	Breaker Replacement	11/15/2023	5/2/2024	5/2/2024	NA	970,313	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000640.132	Hale County, Rplc Brkr 8884	Hale County	Breaker Replacement	11/15/2023	5/2/2024	5/2/2024	NA	1,078,390	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000640.144	Lubbock South, Rplc Brkr 6940	Lubbock County	Breaker Replacement	9/16/2024	12/5/2024	12/5/2024	NA	483,805	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000710.107	Hutchinson Co Sub Phy Sec	Hutchinson County	Security Upgrade Substation	4/28/2024	12/10/2024	12/10/2024	NA	1,473,566	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000710.110	Riverview Sub Phy Sec	Hutchinson County	Security Upgrade Substation	6/10/2024	12/10/2024	12/10/2024	NA	1,617,481	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000710.112	TUCO Sub Phy Sec	Hale County	Security Upgrade Substation	8/3/2024	12/20/2024	12/20/2024	NA	7,087,892	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000710.118	Hutchinson Co Phy Sec, COMM	Hutchinson County	Communication Equipment replacement	4/25/2024	12/10/2024	12/10/2024	NA	384,983	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000710.119	Lawrence Park Sub Phy Sec	Potter County	Security Upgrade Substation	1/8/2024	9/15/2025	9/15/2025	NA	1,467,968	-		18%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000822.010	Gaines Co Rplc XFMR TR01	Gaines County	Transformer Replacement	1/9/2023	4/28/2023	4/28/2023	N/A	2,388,278	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000822.012	Riverview Rplc XFMR TR03	Hutchinson County	Transformer Replacement	3/24/2025	9/15/2027	9/15/2027	NA	5,356,522	-		13%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000822.013	Gaines Co Rplc XFMR TR02	Gaines County	Transformer Replacement	8/15/2023	12/8/2023	12/8/2023	NA	2,911,115	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000822.015	Cochran Co Rplc XFMR TR04	Cochran County	Transformer Replacement	1/13/2025	5/7/2025	5/7/2025	NA	4,611,852	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000863.081	Parmer Co. T59 Fiber COMM	Parmer County	Fiber Communication Network Buildout	4/18/2024	5/10/2024	5/10/2024	NA	325,841	-		99%	115	N/A	N/A	477CSS	Steel Monopole and Steel H-Frame	N/A	18	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time

SPS Southwestern Public Service Companys
Transmission Monthly Construction Progress Report
May 2025

Public Utility Commission of Texas
(SPS0525) Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (actual) Start Date	Finish Date (Construction Complete)	Date Energized (if applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
A.0000863.099	T66 Fiber, Line	Randall County	Fiber Communication Network B	1/6/2025	5/12/2025	5/12/2025	NA	2,853,504	-		99%	115	115	N/A	477CSS	Steel Monopole Steel H-Frame	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000863.146	T89 HGEA to DNCY Fiber, Line	Yoakum County	Fiber Communication Network Buildout	9/23/2024	11/11/2024	11/11/2024	NA	880,990	-		99%	115	115	N/A	477CSS	Steel Monopole Steel H-Frame	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000863.154	U20 Fiber, Line	Cochran County	Fiber Communication Network B	1/10/2025	2/3/2025	2/3/2025	NA	407,401	-		99%	115	N/A	N/A	477CSS	Wood H-Framend/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000863.161	W12 Fiber, Line	Gaines County	Fiber Communication Network Buildout	11/4/2024	11/21/2024	11/21/2024	NA	857,689	-		99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000863.170	Higg Switching Station Fiber	Gaines County	Communication Equipment replacement	10/21/2024	11/22/2024	11/22/2024	NA	255,118	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000863.264	R06 Needmore-Str. 292 Fib	Cochran County	Fiber Communication Network B	1/6/2025	2/25/2025	2/25/2025	NA	1,400,950	-		99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000863.294	K63 Fiber, Line	Randall County	Fiber Communication Network B	1/6/2025	5/12/2025	5/12/2025	NA	376,096	-		99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000863.296	V64 Fiber, Line	Dallam County	SPS Sub Communication Network Group 2	9/16/2024	12/13/2024	12/13/2024	NA	2,606,444	-		99%	115	N/A	N/A	477CSS	Wood H-Framend/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001041.012	Moore Co W24 Term Upgd	Moore County	Substation Upgrade	11/4/2024	11/22/2024	11/22/2024	NA	460,714	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001059.008	Lubbock South 6K75 BFR	Lubbock County	Substation Upgrade	1/27/2025	3/3/2025	3/3/2025	NA	370,609	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001059.013	Lubbock South 6K75 NER	Lubbock County	Breaker Replacement	1/27/2025	3/3/2025	3/3/2025	NA	792,176	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001059.014	Lubbock South 6945 NER	Lubbock County	Breaker Replacement	1/27/2025	3/3/2025	3/3/2025	NA	771,033	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001059.015	Potter County 2K40, NERC Brkr Rplc	Potter County	Breaker Replacement	9/24/2024	10/31/2024	10/31/2024	NA	667,732	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001059.016	Potter County 2K45, NERC Brkr Rplc	Potter County	Breaker Replacement	11/4/2024	11/22/2024	11/22/2024	NA	626,283	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001162.009	Amot U24 TAM, Line	Potter County	Line Tap Extension	7/29/2024	10/3/2024	10/3/2024	NA	1,269,517	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001162.010	Hillside U24 Term Upgd, S	Randall County	Substation Upgrade	10/21/2024	11/15/2024	11/15/2024	NA	229,000	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001162.011	Outpost U24 Term Upgd, S	Potter County	Substation Upgrade	10/28/2024	11/15/2024	11/15/2024	NA	233,000	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001167.039	Mustang Intlg SPE Relay Upgrades TX	Yoakum County	Relay Replacement	1/27/2023	12/22/2023	12/22/2023	NA	425,561	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001167.066	Blackhawk Intlg SPE Relay	Hutchinson County	Relay Replacement	10/28/2024	12/19/2025	12/19/2025	NA	1,681,711	-		80%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001167.086	Carlisle SPE Relay UPGS TX	Lubbock County	Relay Replacement	9/19/2024	12/11/2024	12/11/2024	NA	871,380	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001167.088	Grapevine SPE Relay UPGS TX	Gray County	Relay Replacement	3/11/2024	5/1/2024	5/1/2024	NA	1,127,504	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001167.096	Lasley SW St W24 Term Relay UPGS TX	Sherman County	Relay Replacement	3/18/2024	4/19/2024	4/19/2024	NA	487,516	-		99%	115	N/A	N/A	477CSS	Steel Monopole Steel H-Frame	N/A	18	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001167.101	Yuma T71 Term SPE Relay UPGS TX	Lubbock County	SPS SPE Fault Clearing Relay Rplmints	8/26/2024	10/16/2024	10/16/2024	NA	637,657	-		99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001167.131	Carlisle SPE Relay UPGS TX	Walker County	Relay Replacement	9/19/2024	12/11/2024	12/11/2024	NA	255,018	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001228.001	McDowell Creek Substation	Moore County	Substation Upgrade	11/13/2023	11/22/2024	11/22/2024	NA		-		99%	NA	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	NA	Final cost not in at this time
A.0001228.005	Potter County Sub LRU	Potter County	Substation Upgrade	9/30/2024	11/1/2024	11/1/2024	NA	467,767	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001228.006	Moore Co - McDowell Term	Moore County	Substation Upgrade	10/21/2024	11/1/2024	11/1/2024	NA	345,964	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001228.009	McDowell to Potter 230kV Line In R-14	Potter County	Multiple Structure replacement	6/17/2024	11/1/2024	11/1/2024	NA	2,956,627	-		99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001228.012	McDowell Dumas 19th 115kV Line Out U-36	Moore County	Multiple Structure replacement	6/17/2024	10/1/2024	10/1/2024	NA	1,449,990	-		99%	115	N/A	N/A	477CSS	Wood H-Framend/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001388.006	Hereford NE Dist Transformer, TAM	Deaf Smith County	Transformer Addition	4/29/2024	12/18/2024	12/18/2024	NA	2,001,491	-		99%	NA	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	NA	Final cost not in at this time
A.0001388.007	Hereford NE W57 Reterm, Line	Deaf Smith County	Multiple Structure replacement	4/10/2024	5/3/2024	5/3/2024	NA	328,977	-		99%	115	N/A	N/A	477CSS	Wood H-Framend/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.042	Z74 H Bill, Line	Lynn County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	11/28/2023	12/15/2023	12/15/2023	NA	2,586,212	-		99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.057	W29 H Bill, Line	Ochiltree County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	12/12/2023	12/12/2023	12/12/2023	NA	1,158,094	-		99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.064	J01 H Bill, Line	Motley County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	10/19/2023	11/10/2023	11/10/2023	NA	1,861,374	-		99%	345	NA	N/A	150	Steel	150	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.083	K24 H Bill, Line	Lubbock County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	11/15/2023	11/30/2023	11/30/2023	NA	936,650	-		99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.090	Y60 H Bill, Line	Gray County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	1/29/2024	2/8/2024	2/8/2024	NA	366,887	-		99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.098	K10 H Bill, Line	Lubbock County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	12/7/2023	12/20/2023	12/20/2023	NA	422,961	-		99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.099	Z46 H Bill, Line	Terry County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	6/3/2024	6/15/2024	6/15/2024	NA	660,331	-		99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.102	Z62 H Bill, Line	Lamb County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	11/13/2023	12/1/2023	12/1/2023	NA	355,871	-		99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time

SPS Southwestern Public Service Companys
Transmission Monthly Construction Progress Report
May 2025

Public Utility Commission of Texas
(SPS0525) Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (actual) Start Date	Finish Date (Construction Complete)	Date Energized (if applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
A.0001439.104	W91 H Bill, Line	Floyd County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	6/24/2024	7/8/2024	7/8/2024	NA	523,870	-		99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001439.118	U31 H Bill, Line	Potter County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	10/7/2024	10/21/2024	10/21/2024	NA	351,236	-		99%	115	N/A	N/A	477CSS	Wood H-Framend/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.119	V72 H Bill, Line	Hale County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	9/3/2024	9/3/2024	9/3/2024	NA	309,863	456,932	47%	100%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost available
A.0001439.120	K53 H Bill, Line	Carson County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	8/30/2024	9/13/2024	9/13/2024	NA	415,402	-		99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.122	K11 H Bill, Line	Deaf Smith County	TX PUC-HB4150	10/16/2024	10/28/2024	10/28/2024	NA	420,000	-		99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.124	Z77 H Bill, Line	Gaines County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	11/4/2024	11/13/2024	11/13/2024	NA	272,881	-		99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.125	Z20 H Bill, Line	Cochran County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	7/15/2024	9/9/2024	9/9/2024	NA	276,404	-		99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.128	Y62 H Bill, Line	Wheeler County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	9/30/2024	10/4/2024	10/4/2024	NA	364,166	-		99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.131	W90 H Bill, Line	Crosby County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	10/22/2024	11/4/2024	11/4/2024	NA	1,021,793	-		99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001771.001	Riverview Cap Bank Replacement	Hutchinson County	New Capacitor Bank	9/16/2024	12/5/2024	12/5/2024	NA	1,224,223			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001817.001	Twist Switching Station	Dallam County	Substation Upgrade	11/18/2024	10/31/2025	10/31/2025	NA	10,647,820			20%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001917.002	Lepino V14 Tap TOIF, Line	Lubbock County	Transmission Line Tap Extension	9/15/2023	11/7/2023	11/7/2023	NA	(57,086)	-		99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001924.013	Ochilfree Relay Upgd	Ochilfree County	Relay Replacement	9/9/2024	10/15/2024	10/15/2024	NA	256,875			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001931.001	T58 Friona Rural - Cargill	Deaf Smith County	Multiple Structure replacement	8/26/2024	2/7/2025	2/7/2025	NA	1,595,875			99%	115	115	N/A	477CSS	Steel Monopole	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001931.002	T58 Deaf Smith #6 -	Parmer County	T58 Rebuild - NTC	8/26/2024	12/20/2024	12/20/2024	NA	12,335,556			99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001931.003	T58 Hereford - Deaf Smith	Deaf Smith County	Multiple Structure replacement	8/26/2024	5/9/2025	5/9/2025	NA	6,623,342			99%	115	115	N/A	477CSS	Steel Monopole	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0002008.001	Lubbock South 115kV	Lubbock County	Substation Upgrade	9/16/2024	12/3/2024	12/3/2024	NA	450,544			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0002008.002	U63 Lubbock South -	Lubbock County	Multiple Structure replacement	8/14/2024	2/12/2025	2/12/2025	NA	325,185			99%	115	115	N/A	477CSS	Steel Monopole	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0002008.003	K10 Upgd Frank-Lub S	Lubbock County	Rebuild of existing line	8/14/2024	3/3/2025	3/3/2025	NA	4,891,685			99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0002008.004	Frankford U63 Term Upgd	Lubbock County	Substation Upgrade	9/16/2024	12/5/2024	12/5/2024	NA	420,515			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0002008.005	Quaker U63 Term Upgd	Lubbock County	Substation Upgrade	9/16/2024	12/3/2024	12/3/2024	NA	302,289			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0002008.006	U63 Lubbock S-Allen NTC	Lubbock County	Multiple Structure replacement	8/14/2024	2/12/2025	2/12/2025	NA	757,445			99%	115	115	N/A	477CSS	Steel Monopole	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0002008.007	K10 Lubbock S-Allen NTC	Lubbock County	Multiple Structure replacement	8/14/2024	3/3/2025	3/3/2025	NA	1,310,906			99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0002008.008	K10 Quaker-Allen NTC	Lubbock County	Multiple Structure replacement	8/13/2024	3/3/2025	3/3/2025	NA	319,025			99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0002008.009	U63 Quaker-Allen NTC	Lubbock County	Multiple Structure replacement	8/13/2024	2/12/2025	2/12/2025	NA	388,952			99%	115	115	N/A	477CSS	Steel Monopole	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0002012.001	U22 Frankford-Quincy	Lubbock County	Rebuild of existing line	3/6/2025	3/6/2025	3/6/2025	NA	1,397,043			99%	115	115	N/A	477CSS	Steel Monopole	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0002012.002	K10 Upgrade, Line	Lubbock County	Rebuild of existing line	9/16/2024	3/6/2025	3/6/2025	NA	2,994,567			99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0002012.003	Frankford U22 Term Upgd	Lubbock County	Substation Upgrade	10/14/2024	3/6/2025	3/6/2025	NA	868,940			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0002025.004	TUCO Data Center 345kV Term, COMM	Hale County	Communication Equipment replacement	6/3/2024	12/20/2024	12/20/2024	NA	518,847	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0002025.001	TUCO Data Center 345kV	Hale County	Substation Upgrade	6/3/2024	12/20/2024	12/20/2024	NA	393,403			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0002026.048	Pantex North CCVT Replac	Carson County	Substation Upgrade	3/17/2025	3/27/2025	3/27/2025	NA	333,525			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0004011.171	Bailey Co 69kV EEE Protect	Bailey County	Relay Replacement	3/10/2025	12/15/2025	12/15/2025	NA	3,093,828			30%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0004011.175	Martin T93 Upgrades	Potter County	Substation Upgrade	2/18/2025	3/11/2025	3/11/2025	NA	514,612			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.000499.095	Y59 Line ELR	Hutchinson County	Line ELR SPS	7/1/2025	7/15/2025	7/15/2025	NA	1,020,474			99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.000499.146	U32 Line ELR	Potter County	Line ELR SPS	4/7/2025	4/17/2025	4/17/2025	NA	874,729			99%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.000499.151	Y78 Line ELR	Lamb County	Line ELR SPS	3/17/2025	3/25/2025	3/25/2025	NA	371,901			99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.000499.152	Y79 Line ELR	Lamb County	Line ELR SPS	3/17/2025	3/25/2025	3/25/2025	NA	309,123			99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.000499.153	Y89 Fiber, Line	Lamb County	Line ELR SPS	3/17/2025	3/25/2025	3/25/2025	NA	1,448,340			99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.000499.165	R10 Line ELR TX	Yoakum County	Line ELR SPS	1/16/2025	2/3/2025	2/3/2025	NA	378,008			99%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.000499.176	Y79 Line ELR,PPR	Lamb County	Line ELR SPS	6/2/2025	6/13/2025	6/13/2025	NA	552,794			0%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.000514.017	Cirrus 7K119 and 7K121 S	Lynn County	Substation Upgrade	2/7/2025	2/14/2025	2/14/2025	NA	396,835			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.000514.018	Amoco Switch Replacement	Hockley County	Substation Upgrade	3/17/2025	5/7/2025	5/7/2025	NA	1,037,456			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.000538.058	Y79 Line Rebuild	Lamb County	Rebuild of existing line	3/10/2025	5/5/2025	5/5/2025	NA	1,375,265			99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.000588.053	Canyon West RTU Rplc, S	Randall County	Substation Upgrade	3/6/2025	5/14/2025	5/14/2025	NA	453,256			98%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.000640.140	Gaines County Cap Bank/	Gaines County	Breaker Replacement	2/3/2025	7/31/2025	7/31/2025	NA	1,736,911			90%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.000640.155	Lockney Rural Rplc Brkr	Floyd County	Breaker Replacement	2/10/2025	5/16/2025	5/16/2025	NA	1,389,237			90%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.000640.168	Gaines Co Cap Bank/Brkr	Gaines County	Breaker Replacement	2/3/2025	7/31/2025	7/31/2025	NA	340,073			90%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.000863.147	T89 HIGG to HGEA Fiber	Yoakum County	Transmission Line Rebuild	9/16/2024	9/23/2024	9/23/2024	NA	256,192			99%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.000863.157	V55 Fiber, Line	Hockley County	Transmission Line Rebuild	4/10/2025	4/10/2025	4/10/2025	NA	1,645,873			99%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.000863.166	Cochran U20, V56 Fiber, C	Cochran County	Transmission Line Rebuild	11/1/2024	2/28/2025	2/28/2025	NA	263,608			99%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001059.012	Lubbock South 6K10 NER	Lubbock County	Breaker Replacement	3/10/2025	3/20/2025	3/20/2025	NA	828,222			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001059.021	TUCO NK18 Circuit SW NE	Hale County	Transmission Line Rebuild	3/17/2025	4/9/2025	4/9/2025	NA	674,830			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001439.130	W33 H Bill, Line	Gaines County	Line ELR SPS	12/2/2024	12/13/2024	12/13/2024	NA	268,675			99%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.132	Z38 H Bill, Line	Floyd County	Line ELR SPS	4/2/2025	4/7/2025	4/7/2025	NA	327,031			99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001877.003	Wolverine T28 Ntwrk Upgd	Lamb County	Substation Upgrade	2/7/2025	5/30/2025	5/30/2025	NA	1,041,799			75%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001931.007	Cargill T58 NTC Rly Upgd	Parmer County	Relay Replacement	1/3/2025	2/7/2025	2/7/2025	NA	436,154														

SPS Southwestern Public Service Companys
Transmission Monthly Construction Progress Report
May 2025

Public Utility Commission of Texas
(SPS0525) Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (actual) Start Date	Finish Date (Construction Complete)	Date Energized (if applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
A 0000514.016	TUCO N736 and NK34 SW	Hale County	Substation Upgrade	4/7/2025	5/9/2025	5/9/2025	NA	486,402			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A 0000863.110	Cargill, T58 Fiber COMM	Panther County	Fiber Communication Network	3/18/2025	5/8/2025	5/8/2025	NA	272,185			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A 0000863.279	Terry Co V55 Fiber, COMM	Terry County	Fiber Communication Network	4/28/2025	5/30/2025	5/30/2025	NA	334,818			70%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A 0001901.001	Harvester Z69 Ntwrk Upgd	Potter County	Substation Upgrade	3/24/2025	5/7/2025	5/7/2025	NA	733,662			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A 0000640.143	Hutchinson Co Upgd. COM	Hutchinson County	Fiber Communication Network	3/31/2023	5/16/2025	5/16/2025	NA	611,201			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A 0000863.148	T55 Fiber, Line	Yoakum County	Transmission Line Rebuild	5/5/2025	5/5/2025	5/5/2025	NA	765,834			99%	115	N/A	N/A	477CSS	Steel Monopole	N/A	18	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A 0000153.031	W35 Oxy West Tap, SW in	Gaines County	Substation Upgrade	6/27/2025	7/25/2025	7/25/2025	NA	1,107,000			0%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A 0000153.040	Z18 Viper Recloser	Hale County	Substation Upgrade	7/8/2025	8/15/2025	8/15/2025	NA	791,433			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A 0000286.029	Osage Cap and Pin Insulat	Randall County	Substation Upgrade	6/2/2025	11/14/2025	11/14/2025	NA	628,186			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A 0000538.025	Z60 Line Rebuild PH-1	Lubbock County	Rebuild of existing line	6/27/2025	12/19/2025	12/19/2025	NA	9,379,748			0%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A 0000401.140	Dalhart 69/115kV Bus Prot	Dallam County	Relay Replacement	7/28/2025	3/12/2027	3/12/2027	NA	1,712,375			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A 0000401.165	Owens Coming XFMR Prot	Randall County	Substation Upgrade	7/25/2025	12/19/2025	12/19/2025	NA	268,133			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A 0000401.168	Owens Coming XFMR Prot	Randall County	Substation Upgrade	7/25/2025	12/19/2025	12/19/2025	NA	1,409,879			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A 0000499.162	T36 Line ELR	Randall County	Line ELR SPS	4/2/2025	4/15/2026	4/15/2026	NA	274,363			99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A 0000499.211	Z78 Priority Pole Rplc. Line	Gaines County	Transmission Line Rebuild	4/9/2025	4/22/2025	4/22/2025	NA	282,612			99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A 0000538.047	Z53 Line Rebuild	Lynn County	Transmission Line Rebuild	8/9/2027	12/15/2027	12/15/2027	NA	19,444,297			0%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A 0000588.058	Dalhart Co RTU Upgd	Dallam County	Substation Upgrade	7/28/2025	3/12/2027	3/12/2027	NA	723,389			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A 0000640.127	Osage Rplc Brkr 2985	Randall County	Breaker Replacement	7/11/2025	11/14/2025	11/14/2025	NA	846,341			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A 0000640.128	Osage Rplc Brkr 2995	Randall County	Breaker Replacement	7/14/2025	11/14/2025	11/14/2025	NA	845,752			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A 0001817.008	Etter Rural - Twist U54 Line	Moore County	Transmission Line Rebuild	7/7/2025	10/31/2025	10/31/2025	NA	596,717			0%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A 0001817.011	Dalhart - Twist U51, Line	Dallam County	Transmission Line Rebuild	7/7/2025	10/31/2025	10/31/2025	NA	1,635,391			0%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A 0001817.014	Moore Co - Twist U52 Line	Moore County	Transmission Line Rebuild	7/7/2025	10/31/2025	10/31/2025	NA	548,875			0%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A 0001817.017	Dallam - Twist U53 Line	Dallam County	Transmission Line Rebuild	7/7/2025	10/31/2025	10/31/2025	NA	2,652,531			0%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A 0002072.001	Olson Sw Station Ntwrk Up	Castro County	Substation Upgrade	7/21/2025	5/15/2026	5/15/2026	NA	11,424,487			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A 0002083.002	U76 Plant X #3, Line	Lamb County	Transmission Line Rebuild	6/9/2025	8/15/2025	8/15/2025	NA	1,637,345			0%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time

AFFIDAVIT OF JASON M. LYTAL

STATE OF TEXAS §
 §
COUNTY OF POTTER §

BEFORE ME, the undersigned authority, on this day personally appeared Jason M. Lytal, who being by me first duly sworn, on oath, deposed and said the following:

I, Jason M. Lytal, being duly sworn, file this Affidavit as a Senior Siting and Land Rights Agent representing Southwestern Public Service Company ("SPS") regarding consent to construct the following Projects as described in the PUCT Monthly Construction Progress Report (PUCT Project No. 57477) for May 2025:

Project Number	Description
A.0000401.140	Relay Replacement
A.0000401.165	Substation Upgrade
A.0000401.166	Substation Upgrade
A.0000499.162	Line End of Life Replacement
A.0000499.211	Transmission Line Rebuild
A.0000538.047	Transmission Line Rebuild
A.0000588.058	Substation Upgrade
A.0000640.127	Breaker Replacement
A.0000640.128	Breaker Replacement
A.0001817.008	Transmission Line Rebuild
A.0001817.011	Transmission Line Rebuild
A.0001817.014	Transmission Line Rebuild
A.0001817.017	Transmission Line Rebuild
A.0002072.001	Substation Upgrade
A.0002083.002	Transmission Line Rebuild

That, in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that SPS has acquired all the necessary easements/landowner consent to proceed with these Projects.

Jason M. Lital
JASON M. LYTAL

SUBSCRIBED AND SWORN BEFORE ME, a Notary Public, in and for the State of Texas this 14 of May, 2025.

Kelly J. Thompson
Notary Public in and for the State of Texas

My Commission Expires:

6-28-2027

