



Filing Receipt

Filing Date - 2025-01-15 11:38:20 AM

Control Number - 57477

Item Number - 19

SPS Southwestern Public Service Companys
Transmission Monthly Construction Progress Report
Jan 2025

Public Utility Commission of Texas
(SPS0125) Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (actual) Start Date	Finish Date (Construction Complete)	Date Energized (If applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments	
A.0001550.419 A.0001550.511	Harrington Generation Conversion CCN	Potter County	Harrington Station, located in Potter County, was built in the 1970's as a three-unit coal-fired thermal power plant with a unit capacity of 360MW (each) now converted to a gas-fired power plant.	2/1/2024	10/30/2024	10/30/2024	57,267,348	57,267,348			99%	N/A	N/A	N/A	N/A	N/A	N/A	N/A	50'	19	52485	Note: This is a Generation Project. Final cost of the pipeline/land not in at this time.	
A.0000153.030 A.0000153.040	T54 Rplc SW 5870 and 5871 Z18 Viper Redloser	Gray County Lubbock County	Multiple Structure replacement Multiple Structure replacement	1/6/2025 3/15/2025	2/14/2025 4/15/2025	2/14/2025 4/15/2025	NA NA	898,907 718,855	-		1% 0%	115 69	115 N/A	N/A 40	477CSS 397CSR	Steel Monopole/nd Steel H-Frame	N/A 75	N/A N/A	18 N/A	N/A N/A	25.101 (c)(5)(A) 25.101 (c)(5)(A)	Final cost not in at this time Final cost not in at this time	
A.0000153.041	Y62 SW 5828 and 5700 Rplc	Wheeler County	Multiple Structure replacement	9/30/2024	11/14/2024	11/14/2024	NA	1,128,462			99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0000153.043 A.0000153.045	W29 Switches 1H52/1H63/1H22/1H21 Hodkley Rplc 3739 & 9745	Hansford County Hodkley County	Multiple Structure replacement Multiple Structure replacement	2/3/2025 10/7/2024	3/14/2025 11/13/2024	3/14/2025 10/11/2024	NA NA	757,170 1,377,671			0% 99%	115 69	N/A N/A	N/A 40	N/A 397CSR	N/A Wood Monopole	N/A 75	N/A N/A	N/A N/A	N/A N/A	25.101 (c)(5)(A) 25.101 (c)(5)(A)	Final cost not in at this time Final cost not in at this time	
A.0000401.086 A.0000401.084	Gray Co Upgrades Grassland T21 Relay Upgrd	Gray County Lynn County	Relay Replacement Relay Replacement	7/31/2023 4/1/2024	12/6/2024 5/15/2024	12/6/2024 5/15/2024	NA NA	9,666,945 879,914	-		99% 99%	Sub 115	N/A N/A	N/A N/A	N/A 477CSS	N/A Steel Monopole/nd Steel H-Frame	N/A N/A	N/A 18	N/A N/A	N/A N/A	25.101 (c)(5)(B) 25.101 (c)(5)(A)	Final cost not in at this time Final cost not in at this time	
A.0000401.090	Mustang, SEL 2BFR Rplcmnt	Denver City, Yoakum County	Relay Replacement	2/21/2023	12/22/2023	12/22/2023	N/A	1,335,056	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0000401.093 A.0000401.108	NE Hereford 69kV Bus Diff Relay Grapevine Sub, T50 Term Relay Rplcmnt	Deaf Smith County Gray County	Substation Upgrade Relay Replacement	9/3/2024 2/29/2024	9/18/2024 4/2/2024	9/18/2024 4/2/2024	NA NA	350,495 671,413	-		99% 99%	Sub 115	N/A N/A	N/A N/A	N/A 477CSS	N/A Wood H-Frame/nd/or Wood Monopole	N/A 75	N/A N/A	N/A N/A	N/A N/A	25.101 (c)(5)(B) 25.101 (c)(5)(A)	Final cost not in at this time Final cost not in at this time	
A.0000401.118 A.0000401.119 A.0000401.123	Amarillo South T73 Relay Upgrade South Georgia T73 Relay Upgrade Northwest Rplc Relays	Randall County Randall County Potter County	Relay Replacement Relay Replacement Relay Replacement	10/14/2024 7/15/2024 8/26/2024	11/15/2024 10/11/2024 12/20/2024	11/15/2024 10/11/2024 12/20/2024	NA NA NA	452,516 577,110 2,338,517			99% 99% 99%	Sub Sub Sub	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A	25.101 (c)(5)(B) 25.101 (c)(5)(B) 25.101 (c)(5)(B)	Final cost not in at this time Final cost not in at this time Final cost not in at this time		
A.0000401.133 A.0000401.134 A.0000401.136 A.0000401.138	Crosby Co Relay Upgrade, Term T89 Lubbock East Relay Upgrade, Term T89 Kirby 115kV Bus Replace Relays Northwest Relay Upgrade, T36 Term	Crosby County Lubbock County Gray County Montgomery County	Relay Replacement Relay Replacement Relay Replacement Relay Replacement	9/3/2024 9/30/2024 3/4/2024 4/1/2024	10/17/2024 10/16/2024 5/15/2024 5/7/2024	10/17/2024 10/16/2024 5/15/2024 5/7/2024	NA NA NA NA	2,593,788 621,425 615,108 686,087	-		99% 99% 99% 99%	Sub Sub NA 115	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A 477CSS	N/A N/A N/A Steel Monopole/nd Steel H-Frame	N/A N/A N/A N/A	N/A N/A N/A 18	N/A N/A N/A N/A	N/A N/A N/A N/A	25.101 (c)(5)(B) 25.101 (c)(5)(B) 25.101 (c)(5)(B) 25.101 (c)(5)(A)	Final cost not in at this time Final cost not in at this time Final cost not in at this time Final cost not in at this time	
A.0000401.139	Sunset 115kV Bus/T36 Term Rly Upgrd	Montgomery County	Relay Replacement	4/1/2024	5/7/2024	5/7/2024	NA	696,684	-		99%	115	N/A	N/A	477CSS	Steel Monopole/nd Steel H-Frame	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0000401.143 A.0000401.155 A.0000401.178 A.0000427.023	Sunset Substation - Bus Diff Redundancy Crosby Co Sub T89 Term, COMM Bowers Relay 289 Terminal K02 - Line Capacity	Potter County Crosby County Gray County Lubbock County	Substation Upgrade Relay Replacement Relay Replacement Line Capacity Upgrade	10/28/2024 9/3/2024 4/10/2024 11/20/2023	12/20/2024 10/17/2024 5/8/2024 12/4/2023	12/20/2024 10/17/2024 5/8/2024 12/4/2023	NA NA NA NA	640,607 806,505 1,068,490 434,355	-		99% 99% 99% 99%	Sub Sub 69 230	N/A N/A N/A N/A	N/A N/A 40 N/A	N/A N/A 397CSR N/A	N/A N/A Wood Monopole Wood H-Frame/nd/or Wood Monopole	N/A N/A 75 90	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	25.101 (c)(5)(B) 25.101 (c)(5)(B) 25.101 (c)(5)(A) 25.101 (c)(5)(A)	Final cost not in at this time Final cost not in at this time Final cost not in at this time Final cost not in at this time	
A.0000499.096 A.0000499.103	Y78 Str Rpl T27 LINE ELR	Lamb County Moore County	Multiple Structure replacement Multiple Structure replacement	11/13/2023 8/4/2024	12/4/2023 6/18/2024	12/4/2023 6/18/2024	NA NA	564,745 1,146,728	-		99% 99%	69 115	N/A N/A	40 N/A	397CSR N/A	Wood Monopole N/A	75 N/A	N/A N/A	N/A N/A	N/A N/A	25.101 (c)(5)(A) 25.101 (c)(5)(B)	Final cost not in at this time Final cost not in at this time	
A.0000499.141 A.0000499.143	K42 Line ELR K46 Line ELR	Lamb County Lamb County	Multiple Structure replacement Multiple Structure replacement	5/21/2024 5/20/2024	6/3/2024 6/3/2024	6/3/2024 6/3/2024	NA NA	517,930 307,960			99% 99%	230 230	N/A N/A	48 48	N/A N/A	Wood H-Frame Wood H-Frame	75 75	N/A N/A	N/A N/A	N/A N/A	25.101 (c)(5)(A) 25.101 (c)(5)(A)	Final cost not in at this time Final cost not in at this time	
A.0000499.147	U33 Line ELR	Randall County	Line ELR SPS	12/9/2024	12/20/2025	12/20/2025	NA	297,493			89%	115	115	N/A	477CSS	Steel Monopole/nd Steel H-Frame	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0000499.157 A.0000499.158	K11 Line ELR K07 Line ELR	Randall County Lubbock County	Line ELR SPS Line ELR SPS	10/16/2024 7/23/2024	10/28/2024 8/5/2024	10/28/2024 8/5/2024	NA NA	504,000 1,243,243			99% 99%	230 230	N/A N/A	48 48	N/A N/A	Wood H-Frame Wood H-Frame	75 75	N/A N/A	N/A N/A	N/A N/A	25.101 (c)(5)(A) 25.101 (c)(5)(A)	Final cost not in at this time Final cost not in at this time	
A.0000499.164 A.0000499.175 A.0000499.178 A.0000499.179	Z87 Line ELR V79 Line ELR Hut. to River. Z16 Line ELR PPR Z71 Line ELR PPR	Gaines County Hutchinson County Hale County Deaf Smith County	Line ELR SPS Line ELR SPS Line ELR SPS Line ELR SPS	12/3/2024 11/20/2024 12/9/2024 10/21/2024	12/9/2024 11/25/2024 12/20/2024 11/4/2024	12/9/2024 11/25/2024 12/20/2024 11/4/2024	NA NA NA NA	364,339 338,266 490,725 529,099			99% 99% 99% 99%	69 115 69 69	N/A N/A N/A N/A	40 N/A 40 40	397CSR N/A 397CSR 397CSR	Wood Monopole N/A Wood Monopole Wood Monopole	75 N/A 75 75	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	25.101 (c)(5)(A) 25.101 (c)(5)(B) 25.101 (c)(5)(A) 25.101 (c)(5)(A)	Final cost not in at this time Final cost not in at this time Final cost not in at this time Final cost not in at this time	
A.0000514.015 A.0000536.026 A.0000536.027 A.0000536.028	Denver City W703 & W733 SW Rplc Z60 Line Rebuild PH-2 Z60 Line Rebuild PH-3 Z60 Line Rebuild PH-4	Yoakum County Lubbock County Lubbock County Gray County	Multiple Structure replacement Rebuild of existing line Rebuild of existing line Rebuild of existing line	11/19/2024 1/6/2025 8/13/2024 12/4/2023	11/26/2024 5/15/2025 12/13/2024 4/1/2024	11/26/2024 5/15/2025 12/13/2024 4/1/2024	NA NA NA NA	314,777 4,985,269 7,194,806 5,660,151			99% 2% 99% 99%	Sub 69 69 69	N/A N/A N/A N/A	N/A 40 40 40	N/A 397CSR 397CSR 397CSR	N/A Wood Monopole Wood Monopole Wood Monopole	N/A 75 75 75	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	25.101 (c)(5)(B) 25.101 (c)(5)(A) 25.101 (c)(5)(A) 25.101 (c)(5)(A)	Final cost not in at this time Final cost not in at this time Final cost not in at this time Final cost not in at this time	
A.0000536.029 A.0000536.034 A.0000536.037 A.0000536.052 A.0000536.056	Z60 Line Rebuild PH-5 Y80 REC SANDHILL TAP LINE RBLD Z83 Line Rebuild Z51 Line Rebuild PH-4 Y96 Line Rebuild	Lubbock County Sudan County Hale County Deaf Smith County Hill County	Rebuild of existing line Transmission Line Rebuild Transmission Line Rebuild Transmission Line Rebuild Rebuild of existing line	9/29/2023 10/27/2024 9/11/2023 7/27/2023 7/17/2024	12/15/23 2/7/2024 10/30/2023 11/1/2023 5/15/2025	12/15/2023 2/7/2024 10/30/2023 11/1/2023 5/15/2025	NA NA NA NA NA	8,424,900 741,487 5,336,884 3,826,855 5,692,447	-		99% 99% 99% 99% 10%	69 69 69 69 69	N/A N/A N/A N/A N/A	40 40 40 20 40	397CSR 397CSR 397CSR 397CSR 397CSR	Wood Monopole Wood Monopole Wood Monopole Wood Monopole Wood Monopole	75 75 75 75 75	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	25.101 (c)(5)(A) 25.101 (c)(5)(A) 25.101 (c)(5)(A) 25.101 (c)(5)(A) 25.101 (c)(5)(A)	Final cost not in at this time Final cost not in at this time Final cost not in at this time Final cost are complete Final cost not in at this time	
A.0000536.059 A.0000556.029 A.0000640.031 A.0000640.076	Y96 Line Rebuild Denver City DFR, Sub Hutchinson Co Upgrades Riverview Rplc Brkr R706	Hill County Yoakum County Hutchinson County Hutchinson County	Rebuild of existing line Substation Upgrade Relay Replacement Breaker Replacement	7/17/2024 9/23/2024 4/3/2023 9/23/2024	5/15/2025 10/30/2024 5/16/2025 12/5/2024	5/15/2025 10/30/2024 5/16/2025 12/5/2024	NA NA NA NA	548,616 21,780,068 616,374	-		99% 99% 60% 99%	Sub Sub Sub Sub	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	25.101 (c)(5)(A) 25.101 (c)(5)(B) 25.101 (c)(5)(A) 25.101 (c)(5)(B)	Final cost not in at this time Final cost not in at this time Final cost not in at this time Final cost not in at this time	
A.0000640.113 A.0000640.125 A.0000640.129 A.0000640.130	PLANT X Rplc Brkr XK34 Tolk TK05 Breaker Replacement Hale County Rplc Brkr R736 Hale County Rplc Brkr R740	Lamb County Lamb County Hale County Hale County	Breaker Replacement Breaker Replacement Breaker Replacement Breaker Replacement	11/11/2024 10/21/2024 12/1/2023 2/2/2024	12/13/2024 11/15/2024 5/2/2024 5/2/2024	12/13/2024 11/15/2024 5/2/2024 5/2/2024	NA NA NA NA	572,231 532,683 1,111,446 917,754	-		99% 99% 99% 99%	Sub Sub Sub Sub	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	25.101 (c)(5)(B) 25.101 (c)(5)(B) 25.101 (c)(5)(A) 25.101 (c)(5)(A)	Final cost not in at this time Final cost not in at this time Final cost not in at this time Final cost not in at this time	
A.0000640.131 A.0000640.132 A.0000640.144	Hale County Rplc Brkr R880 Hale County Rplc Brkr R884 Lubbock South Rplc Brkr R840	Hale County Hale County Lubbock County	Breaker Replacement Breaker Replacement Breaker Replacement	11/15/2023 11/15/2023 9/19/2024	5/2/2024 5/2/2024 12/5/2024	5/2/2024 5/2/2024 12/5/2024	NA NA NA	970,313 1,076,390 483,805	-		99% 99% 99%	Sub Sub Sub	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A	25.101 (c)(5)(A) 25.101 (c)(5)(A) 25.101 (c)(5)(B)	Final cost not in at this time Final cost not in at this time Final cost not in at this time	
A.0000710.107 A.0000710.110 A.0000710.112 A.0000710.118	Hutchinson Co Sub Phy Sec Riverview Sub Phy Sec TUCO Sub Phy Sec Hutchinson Co Phy Sec, COMM	Hutchinson County Hutchinson County Hale County Hutchinson County	Security Upgrade Substation Security Upgrade Substation Security Upgrade Substation Communication Equipment replacement	4/29/2024 06/10/24 6/3/2024 4/25/2024	12/10/2024 12/10/2024 12/20/2024 12/10/2024	12/10/2024 12/10/2024 12/20/2024 12/10/2024	NA NA NA NA	1,473,568 1,617,481 7,087,892 394,983	-		99% 99% 99% 99%	Sub Sub Sub Sub	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	N/A N/A N/A N/A	25.101 (c)(5)(B) 25.101 (c)(5)(B) 25.101 (c)(5)(B) 25.101 (c)(5)(B)	Final cost not in at this time Final cost not in at this time Final cost not in at this time Final cost not in at this time	
A.0000710.119 A.0000822.008 A.0000822.010 A.0000822.012 A.0000822.013 A.0000822.015 A.0000863.033	Lawrence Park Sub Phy Sec Bushland Rplc XFMR TR01 Gaines Co Rplc XFMR TR01 Riverview Rplc XFMR TR03 Gaines Co Rplc XFMR TR02 Cochran Co Rplc XFMR TR02 V40 Fiber Line	Potter County Randall County Gaines County Hutchinson County Gaines County Cochran County Lubbock County	Security Upgrade Substation Transformer Replacement Transformer Replacement Transformer Replacement Transformer Replacement Substation Upgrade Fiber Communication Network Buildout	1/8/2024 01/10/23 01/09/23 1/24/2023 8/15/2023 1/13/2025 4/29/2024	3/31/2025 3/22/2023 4/28/2023 9/15/2027 12/8/2023 5/15/2025 5/13/2024	3/31/2025 3/22/2023 4/28/2023 9/15/2027 12/8/2023 5/15/2025 5/13/2024	NA NA NA NA NA NA NA	1,487,958 4,305,968 2,388,278 5,356,522 2,911,115 4,611,852 785,184	-		18% 99% 99% 10% 99% 0% 99%	Sub Sub Sub Sub Sub Sub 115	N/A N/A N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A N/A 477CSS	N/A N/A N/A N/A N/A N/A Steel Monopole/nd Steel H-Frame	N/A N/A N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A N/A 18	N/A N/A N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A N/A N/A	25.101 (c)(5)(A) 25.101 (c)(5)(A) 25.101 (c)(5)(A) 25.101 (c)(5)(A) 25.101 (c)(5)(A) 25.101 (c)(5)(B) 25.101 (c)(5)(A)	Final cost not in at this time Final cost not in at this time Final cost not in at this time Final cost not in at this time Final cost not in at this time Final cost not in at this time Final cost not in at this time	
A.0000863.053	Murphy Sub, V40 Fiber, COMM	Lubbock County	Communication Equipment replacement	4/22/2024	5/28/2024	5/28/2024	NA	408,961	306,550	-25%	100%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost are complete	
A.0000863.074 A.0000863.081	T59 TX SL-Cargill Line Palmer Co, T59 Fiber COMM	Palmer County Palmer County	Rebuild of existing line Fiber Communication Network Buildout	2/13/2024 4/18/2024	3/15/2024 5/10/2024	3/15/2024 5/10/2024	NA NA	1,967,371 325,841	-		99% 99%	115 115	N/A N/A	N/A N/A	N/A 477CSS	N/A Steel Monopole/nd Steel H-Frame	N/A N/A	N/A 18	N/A N/A	N/A N/A	N/A N/A	25.101 (c)(5)(B) 25.101 (c)(5)(A)	Final cost not in at this time Final cost not in at this time
A.0000863.																							

SPS Southwestern Public Service Companys
Transmission Monthly Construction Progress Report
Jan 2025

Public Utility Commission of Texas
(SPS0125) Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (actual) Start Date	Finish Date (Construction Complete)	Date Energized (If applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
A.0000863.153	U19 Lost Draw-Lehman Tap Fiber, Line	Yoskum County	Multiple Structure replacement	1/16/2024	1/25/2024	1/25/2024	NA	530,794	536,231	1%	100%	115	N/A	N/A	477CSS	Wood H-Framend/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost are complete
A.0000863.154	U20 Fiber , Line	Cochran County	Fiber Communication Network B	1/10/2025	2/7/2025	2/7/2025	NA	407,401	-		0%	115	N/A	N/A	477CSS	Wood H-Framend/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000863.161	W12 Fiber, Line	Gaines County	Fiber Communication Network Buildout	11/4/2024	11/21/2024	11/21/2024	NA	857,889	-		99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000863.170	Higg Switching Station Fiber, COMM	Gaines County	Communication Equipment replacement	10/21/2024	11/22/2024	11/22/2024	NA	265,118	-		90%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0000863.284	R08 Needmore-Str. 292 Fiber, Line	Cochran County	Fiber Communication Network B	1/6/2025	2/28/2025	2/28/2025	NA	1,400,950	-		1%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000863.294	K63 Fiber, Line	Randall County	Fiber Communication Network B	1/8/2025	5/15/2025	5/15/2025	NA	376,098	-		0%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0000863.296	V64 Fiber, Line	Dallam County	SPS Sub Communication Network Group 2	9/16/2024	12/13/2024	12/13/2024	NA	2,606,444	-		90%	115	N/A	N/A	477CSS	Wood H-Framend/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001041.011	Plant X 230kV LIDAR	Lamb County	Substation Upgrade	1/25/2023	5/9/2024	5/9/2024	NA	1,075,000	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001041.012	Moore Co W24 Term Upgds	Moore County	Substation Upgrade	11/4/2024	11/22/2024	11/22/2024	NA	460,714	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001059.008	Lubbock South 6K75 BFR	Lubbock County	Substation Upgrade	1/27/2025	3/7/2025	3/7/2025	NA	370,909	-		0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001059.013	Lubbock South 9K75 NERC Brkr Rplc	Lubbock County	Breaker Replacement	1/27/2025	3/7/2025	3/7/2025	NA	792,178	-		0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001059.014	Lubbock South 9K45 NERC Brkr Rplc	Lubbock County	Breaker Replacement	1/27/2025	3/7/2025	3/7/2025	NA	771,033	-		0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001059.015	Potter County 2K40, NERC Brkr Rplc	Potter County	Breaker Replacement	9/24/2024	10/31/2024	10/31/2024	NA	667,732	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001059.016	Potter County 2K45, NERC Brkr Rplc	Potter County	Breaker Replacement	11/4/2024	11/22/2024	11/22/2024	NA	626,283	-		90%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001162.009	Arnot U24 TAM, Line	Potter County	Line Tap Extension	7/29/2024	10/3/2024	10/3/2024	NA	1,269,517	-		90%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001162.010	Hillside U24 Term Upgdd, Sub	Randall County	Substation Upgrade	11/15/2024	11/15/2024	11/15/2024	NA	229,000	-		90%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001162.011	Outpost U24 Term Upgdd, Sub	Potter County	Substation Upgrade	10/28/2024	11/15/2024	11/15/2024	NA	233,000	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001167.039	Mustang Intg SPE Relay Upgrades TX	Yoakum County	Relay Replacement	1/27/2023	12/22/2023	12/22/2023	NA	425,561	-		90%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001167.086	Blackhawk Intg SPE Relay UPGS TX	Hutchinson County	Relay Replacement	10/28/2024	4/15/2025	4/15/2025	NA	1,681,711	-		50%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001167.086	Carlisle SPE Relay UPGS TX	Lubbock County	Relay Replacement	9/19/2024	12/11/2024	12/11/2024	NA	871,380	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001167.088	Grapevine SPE Relay UPGS TX	Gray County	Relay Replacement	3/11/2024	5/1/2024	5/1/2024	NA	1,127,504	-		90%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001167.096	Lasley SW St W24 Term Relay UPGS TX	Sherman County	Relay Replacement	3/18/2024	4/19/2024	4/19/2024	NA	487,516	-		90%	115	N/A	N/A	477CSS	Steel Monopoleand Steel H-Frame	N/A	18	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001167.098	Grassland SPE Relay UPGS TX	Lynn County	Relay Replacement	4/1/2024	5/17/2024	5/17/2024	NA	904,004	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001167.101	Yuma T71 Term SPE Relay UPGS TX	Lubbock County	SPS SPE Fault Clearing Relay Rplmnts	8/29/2024	10/18/2024	10/18/2024	NA	837,857	-		90%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001167.131	Carlisle SPE Relay UPGS TX, COMM	Walker County	Relay Replacement	9/19/2024	12/11/2024	12/11/2024	NA	255,018	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001228.001	McDowell Creek Substation	Moore County	Substation Upgrade	11/13/2023	11/22/2024	11/22/2024	NA	-	-		99%	NA	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	NA	Final cost not in at this time
A.0001228.005	Potter County Sub LRU	Potter County	Substation Upgrade	8/30/2024	11/1/2024	11/1/2024	NA	467,787	-		90%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001228.006	Moore Co - McDowell Terminal Upgrade	Moore County	Substation Upgrade	10/21/2024	11/1/2024	11/1/2024	NA	345,964	-		90%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001228.009	McDowell to Potter 230kV Line In R-14	Potter County	Multiple Structure replacement	6/17/2024	11/1/2024	11/1/2024	NA	2,956,627	-		99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001228.012	McDowell Dumas 18th 115kV Line Out U-36	Moore County	Multiple Structure replacement	8/17/2024	10/1/2024	10/1/2024	NA	1,449,960	-		90%	115	N/A	N/A	477CSS	Wood H-Framend/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001368.006	Hereford NE Dist Transformer, TAM	Deaf Smith County	Transformer Addition	4/29/2024	12/18/2024	12/18/2024	NA	2,001,491	-		99%	NA	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	NA	Final cost not in at this time
A.0001368.007	Hereford NE W57 ReTerm, Line	Deaf Smith County	Multiple Structure replacement	4/10/2024	5/3/2024	5/3/2024	NA	326,977	-		99%	115	N/A	N/A	477CSS	Wood H-Framend/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.024	Y58 H Bill, Line	Hutchinson County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	11/1/2023	11/15/2023	11/15/2023	NA	1,568,619	-		90%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.042	Z74 H Bill, Line	Lynn County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	11/29/2023	12/19/2023	12/15/2023	NA	2,598,212	-		90%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.057	W29 H Bill, Line	Ochiltree County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	12/12/2023	12/12/2023	12/12/2023	NA	1,158,094	-		99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.061	W05 H Bill, Line	Sherman County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	10/17/2023	11/15/2023	11/15/2023	NA	322,768	-		99%	115	N/A	N/A	477CSS	Wood H-Framend/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.064	J01 H Bill, Line	Motley County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	10/19/2023	11/10/2023	11/10/2023	NA	1,981,374	-		90%	345	N/A	N/A	150	Steel	150	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.070	Y78 H Bill, Line	Gaines County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	12/1/2023	12/15/2023	12/15/2023	NA	342,165	-		90%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.074	Y80 H Bill, Line	Lubbock County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	11/15/2023	12/15/2023	12/15/2023	NA	1,073,480	-		99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.083	K24 H Bill, Line	Lubbock County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	11/15/2023	11/30/2023	11/30/2023	NA	936,650	-		99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.090	Y60 H Bill, Line	Gray County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	1/29/2024	2/8/2024	2/8/2024	NA	366,867	-		99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.098	K10 H Bill, Line	Lubbock County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	12/7/2023	12/20/2023	12/20/2023	NA	422,951	-		90%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.099	Z46 H Bill, Line	Terry County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	8/3/2024	6/16/2024	6/16/2024	NA	960,331	-		90%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.102	Z62 H Bill, Line	Lamb County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	11/13/2023	12/1/2023	12/1/2023	NA	355,671	-		99%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001439.104	W91 H Bill, Line	Floyd County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	8/24/2024	7/8/2024	7/8/2024	NA	523,870	-		90%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001439.105	W71 H Bill, Line	Howard County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	4/19/2024	5/14/2024	5/14/2024	NA	747,446	-		90%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time

SPS Southwestern Public Service Companys
Transmission Monthly Construction Progress Report
Jan 2025

Public Utility Commission of Texas
(SPS0125) Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (actual) Start Date	Finish Date (Construction Complete)	Date Energized (If applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments	
A.0001439.109	Y66 H Bill, Line	Hockley County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	1/26/2024	2/6/2024	2/6/2024		417,677	-		99%	66	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0001439.114	W10 H Bill, Line	Hansford County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	2/20/2024	3/4/2024	3/4/2024	NA	267,427	-		99%	115	N/A	N/A	477CSS	Steel Monopoleend Steel H-Frame	N/A	18	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0001439.116	V09 H Bill, Line	Hale County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	9/3/2024	9/3/2024	9/3/2024	NA	358,155	-		99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0001439.118	U31 H Bill, Line	Potter County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	10/7/2024	10/21/2024	10/21/2024	NA	351,236	-		99%	115	N/A	N/A	477CSS	Wood H-Framend/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0001439.119	V72 H Bill, Line	Hale County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	9/3/2024	9/3/2024	9/3/2024	NA	306,663	-		99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0001439.120	K53 H Bill, Line	Carson County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	9/30/2024	9/13/2024	9/13/2024	NA	415,402	-		99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0001439.121	Z33 H Bill Soncy-Vega, Line	Potter County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	6/3/2024	6/18/2024	6/18/2024	NA	270,691	-		99%	66	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0001439.122	K11 H Bill, Line	Deaf Smith County	TX PUC-HB4150	10/16/2024	10/28/2024	10/28/2024	NA	420,000	-		99%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0001439.124	Z77 H Bill, Line	Gaines County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	11/4/2024	11/13/2024	11/13/2024	NA	272,881	-		99%	66	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0001439.125	Z20 H Bill, Line	Cochran County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	7/15/2024	9/9/2024	9/9/2024	NA	276,404	-		99%	66	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0001439.128	Y62 H Bill, Line	Wheeler County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	9/30/2024	10/4/2024	10/4/2024	NA	364,168	-		99%	66	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0001439.131	W90 H Bill, Line	Crosby County	Per Texas House Bill 4150 mitigates clearances issues on existing Transmission Circuits.	10/22/2024	11/4/2024	11/4/2024	NA	1,021,793	-		99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0001731.001	V15 Line NEW DEAL SUB-YBL4 SHWT	Lubbock County	Multiple Structure replacement	09/19/22	3/17/2023	3/17/2023	N/A	5,657,501	6,806,267	20%	100%	115	N/A	21.0	N/A	Wood H-Framend/or Wood Monopole	75	21.0	N/A	N/A	25.101 (c)(5)(A)	Final cost are complete	
A.0001771.001	Riverview Cap Bank Replacement	Hutchinson County	New Capacitor Bank	9/16/2024	12/5/2024	12/5/2024	NA	1,224,223			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0001812.001	Ashby V64 TAM, Line	Dallam County	Transmission Line Re-termination	10/16/2023	11/15/2023	11/15/2023	NA	521,614	-		99%	115	N/A	N/A	477CSS	Wood H-Framend/or Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0001817.001	Twist Switching Station	Dallam County	Substation Upgrade	11/18/2024	10/31/2025	10/31/2025	NA	10,647,620			5%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0001826.004	Gaines Grd Grid Mitigation	Gaines County	Ground Grid	3/4/2024	5/3/2024	5/3/2024	NA	667,345	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0001917.002	Leprino V14 Tap TOIF, Line	Lubbock County	Transmission Line Tap Extension	9/15/2023	11/7/2023	11/7/2023	NA	(57,066)	-		99%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0001924.013	Ochiltree Relay Upgd Term USB, Sub	Ochiltree County	Relay Replacement	9/9/2024	10/15/2024	10/15/2024	NA	256,670			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0001931.001	T58 Frona Rural - Cargill, Line	Deaf Smith County	Multiple Structure replacement	9/26/2024	2/18/2025	2/18/2025	NA	1,585,875			30%	115	115	N/A	477CSS	Steel Monopoleend	N/A	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001931.002	T58 Deaf Smith #6 - Frona Rural, Line	Parmer County	T58 Rebuild - NTC	6/26/2024	12/20/2024	12/20/2024	NA	12,335,566			69%	115	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0001931.003	T58 Hereford - Deaf Smith #6, Line	Deaf Smith County	Multiple Structure replacement	9/26/2024	5/15/2025	5/15/2025	NA	6,623,342			5%	115	115	N/A	477CSS	Steel Monopoleend	N/A	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0002008.001	Lubbock South 115kV Nbrk Upgds	Lubbock County	Substation Upgrade	9/16/2024	12/3/2024	12/3/2024	NA	450,544			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0002008.002	U63 Lubbock South - Frankford Upgds	Lubbock County	Multiple Structure replacement	9/14/2024	4/30/2025	4/30/2025	NA	325,185			75%	115	115	N/A	477CSS	Steel Monopoleend	N/A	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0002008.003	K10 Upgd Frank-Lub S, Line	Lubbock County	Rebuild of existing line	9/14/2024	4/30/2025	4/30/2025	NA	4,891,686			75%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0002008.004	Frankford U63 Term Upgd, SUB	Lubbock County	Substation Upgrade	9/16/2024	12/5/2024	12/5/2024	NA	420,515			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0002008.005	Quaker U63 Term Upgd, SUB	Lubbock County	Substation Upgrade	9/16/2024	12/3/2024	12/3/2024	NA	302,259			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0002008.006	U63 Lubbock S-Allen NTC, Line	Lubbock County	Multiple Structure replacement	9/14/2024	4/30/2025	4/30/2025	NA	757,445			5%	115	115	N/A	477CSS	Steel Monopoleend	N/A	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0002008.007	K10 Lubbock S-Allen NTC, Line	Lubbock County	Multiple Structure replacement	9/14/2024	4/30/2025	4/30/2025	NA	1,310,906			5%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0002008.008	K10 Quaker-Allen NTC, Line	Lubbock County	Multiple Structure replacement	9/13/2024	4/30/2025	4/30/2025	NA	319,025			5%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0002008.009	U63 Quaker-Allen NTC, Line	Lubbock County	Multiple Structure replacement	9/13/2024	4/30/2025	4/30/2025	NA	388,952			5%	115	115	N/A	477CSS	Steel Monopoleend	N/A	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0002012.001	U22 Frankford-Quincy Term Upgd, Line	Lubbock County	Rebuild of existing line	3/10/2025	3/26/2025	3/26/2025	NA	1,397,043			0%	115	115	N/A	477CSS	Steel Monopoleend	N/A	N/A	N/A	18	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0002012.002	K10 Upgrade, Line	Lubbock County	Rebuild of existing line	9/16/2024	3/28/2025	3/28/2025	NA	2,994,567			10%	230	N/A	48	N/A	Wood H-Frame	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0002012.003	Frankford U22 Term Upgd, SUB	Lubbock County	Substation Upgrade	3/10/2025	3/26/2025	3/26/2025	NA	668,940			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0002025.004	TUCO Data Center 345kV Term, COMM	Hale County	Communication Equipment replacement	6/3/2024	12/20/2024	12/20/2024	NA	518,847	-		99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0002025.001	TUCO Data Center 345kV Terminal	Hale County	Substation Upgrade	6/3/2024	12/20/2024	12/20/2024	NA	393,403			99%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0000286.046	Pariter North CCVT Replacement	Carson County	Substation Upgrade	3/26/2025	3/14/2025	3/14/2025	NA	333,525			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0000401.124	Cargill Relay Upgrade, Term T58	Deaf Smith County	Relay Replacement	12/2/2024	5/15/2025	5/15/2025	NA	344,466			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0000401.125	Hereford Relay Upgrade, Term T58	Deaf Smith County	Relay Replacement	3/5/2025	10/17/2025	10/17/2025	NA	311,263			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0000401.171	Bailey Co 69kV EEE Protective Relay Replacement	Bailey County	Relay Replacement	3/10/2025	12/15/2025	12/15/2025	NA	3,093,828			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0000401.175	Martin T93 Upgrades	Potter County	Substation Upgrade	2/18/2025	5/15/2025	5/15/2025	NA	514,612			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0000499.095	Y59 Line ELR	Hutchinson County	Per Texas House Bill 4150	3/3/2025	5/15/2025	5/15/2025	NA	1,020,474			0%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0000499.146	U32 Line ELR	Potter County	Per Texas House Bill 4150	3/3/2025	3/14/2025	3/14/2025	NA	874,729			0%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0000499.151	Y78 Line ELR	Lamb County	Per Texas House Bill 4150	3/10/2025	3/21/2025	3/21/2025	NA	371,801			0%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0000499.152	Y79 Line ELR	Lamb County	Per Texas House Bill 4150	3/10/2025	3/21/2025	3/21/2025	NA	309,123			0%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0000499.153	Y89 Line ELR	Lamb County	Per Texas House Bill 4150	3/10/2025	3/21/2025	3/21/2025	NA	1,448,340			0%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0000499.165	R10 Line ELR TX	Yoakum County	Per Texas House Bill 4150	2/3/2025	2/14/2025	2/14/2025	NA	378,008			0%	115	N/A	N/A	477CSS	Wood H-Framend/or	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0000499.176	Y76 Line ELR PPR	Lamb County	Per Texas House Bill 4150	2/3/2025	2/14/2025	2/14/2025	NA	582,794			0%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0000514.017	Girvin 7k119 and 7k121 Switch Replacement	Lynn County	Substation Upgrade	3/7/2025	2/14/2025	2/14/2025	NA	399,635			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0000514.018	Amico Switch Replacements	Hockley County	Substation Upgrade	2/4/2025	5/15/2025	5/15/2025	NA	1,037,458			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0000538.056	Y78 Line Rebuild	Lamb County	Rebuild of existing line	3/17/2025	5/15/2025	5/15/2025	NA	1,375,295			0%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time	
A.0000568.053	Canyon West RTU Rplc, Sub	Randall County	Substation Upgrade	3/10/2025	4/8/2025	4/8/2025	NA	453,298			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0000568.055	Highland RTU RPLC SUB	Texas County	Substation Upgrade	1/6/2025	7/15/2025	7/15/2025	NA	501,376			1%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0000640.080	Riverview Rplc Bkr R740	Hutchinson County	Breaker Replacement	3/24/2025	5/15/2025	5/15/2025	NA	740,063			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time	
A.0000640.140	Gaines County Cap Bank/ Bkr Rplc	Gaines County	Breaker Replacement	2/3/2025	4/15/2025	4/15/2025	NA	1,736,911			0%	Sub	N/A	N/A									

SPS Southwestern Public Service Companies

Transmission Monthly Construction Progress Report

Jan 2025

Public Utility Commission of Texas

(SPS0125) Project No. 57477

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (actual) Start Date	Finish Date (Construction Complete)	Date Energized (If applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
A.0001439.132	Z38 H Bill, Line	Floyd County	Per Texas House Bill 4150	2/3/2025	3/14/2025	3/14/2025	NA	327,031			0%	69	N/A	40	397CSR	Wood Monopole	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001877.003	Wolverine T28 Nbrk Upgrd, Line	Lamb County	Substation Upgrade	2/7/2025	8/15/2025	8/15/2025	NA	1,041,799			0%	115	N/A	N/A	477CSS	Wood H-Framed/dior	75	N/A	N/A	N/A	25.101 (c)(5)(A)	Final cost not in at this time
A.0001931.007	Carroll T58 NTC Riv Upgd	Parker County	Relay Replacement	1/3/2025	2/7/2025	2/7/2025	NA	436,154			10%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001931.008	Hereford T58 NTC Riv Upgd	Deaf Smith County	Relay Replacement	2/10/2025	5/15/2025	5/15/2025	NA	711,884			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001953.013	Lubbock South Removal, Sub	Lubbock County	Substation Upgrade	3/24/2025	4/11/2025	4/11/2025	NA	664,368			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0001953.017	Jones Removal, Sub	Lubbock County	Substation Upgrade	1/13/2025	3/7/2025	3/7/2025	NA	606,755			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time
A.0002069.001	Flatland Switching Station, SUB	Terry County	Substation Upgrade	3/17/2025	2/13/2026	2/13/2026	NA	14,815,057			0%	Sub	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	25.101 (c)(5)(B)	Final cost not in at this time