



Control Number: 36487



Item Number: 109

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgrade d or New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Contingency Number	Comments
TL4433	Johnstown-Porter Construct New 230kV Transmission Line	Montgomery County, TX	Construct 4.9 miles of single pole double circuit designed 230kV transmission line from Porter Substation to the new Johnstown Substation	05/15/09	na	na	5,332,055				50%	na	230	9.6	Bundled 954 ACSR	Concrete or Steel	na	na	100	4.9	29420	Clearing has begun on the transmission line
TL9865	Port Acres Bulk to Keith Lake 230kV Transmission Line Project	Jefferson County, Texas	Construct new 230kV double circuit transmission line from the new Keith Lake Substation to the new Golden Pass LNG Facility	04/06/08	07/30/08	07/30/08	21,690,000				100%	na	230	22.4	666 ACSR	Single Pole & H-Frame Double Circuit	na	na	100	11.2	31186	Working on final costs
TL5400	Proposed Merlin Substation to L-17 138kV Transmission Line	Orange County, Texas	Construct new 138kV single pole double circuit transmission line from the proposed Merlin Substation to the existing line 17	03/01/09	na	na	3,142,673					na	138	2.6	Bundled 666 ACSR	Single Pole Steel & Concrete	na	na	100	2.6	31241	This project is on hold. The load projections have not increased as indicated by the models prior to hurricane Rita
TL8908	Rebuild 69kV Line 98 from Nitro Substation to South Beaumont Substation	Jefferson County, Texas	Rebuild approximately 3.05 miles of 69kV Line 98 from Nitro Substation to South Beaumont Substation	06/30/08	08/20/08	na	3,076,225				100%	69	na	na	954 ACSR	Concrete	50	3.17	na	na	25 101(c)(5)(B)(X)	Working on final costs
TL5564	69kV Line 564 Cut-in to Teppco Substation	Jefferson County, Texas	Construct Cut-in of 69kV Line 564 to new customer owned substation	10/01/08	na	na	321,766				80%	69	na	0.2	954 ACSR	Steel	50	6.05	100	0.2	25 101(c)(5)(A)(X)(i)	The project estimate is currently being revised due to a route change because of ROW issues
TL8673	Provide service to new 230kV customer requested substation, Gulfway	Jefferson/Orange County, Texas	Double circuit existing structures (approximately 6 miles) and construct 230kV turn-in (approximately 6 miles) to new customer requested substation	05/01/09	na	na	6,737,344				25%	230	na	6.6	Bundled 649.5 ACAR 1272 ACSR	Steel and/or concrete	?	6.05	150	0.6	25 101(c)(5)(C)(X)	Installing new conductor in vacant position on existing structures
TL4428	Provide service to new 230kV customer requested substation, Gulfway	Orange County, Texas	Relocate line on existing Entergy property to provide open position for new line	05/01/09	na	na	1,535,004				25%	230	na	0.0	Bundled 649.5 ACSR	Steel and/or concrete	na	na	na	na	25 101(c)(5)(B)(X)	Project on company owned property
TL4496	Provide service to new 230kV customer requested substation, Gulfway	Orange County, Texas	Relocate line to new bay at Sabine Substation	05/11/09	na	na	78,531				25%	230	na	0.1	Bundled 649.5 ACSR	Steel and/or concrete	na	na	na	na	25 101(c)(5)(B)(X)	Project on company owned property
TL5499	Provide service to new 230kV customer requested substation, Gulfway	Jefferson County, Texas	Construct 230kV turn-in to new customer requested substation	05/01/09	na	na	1,980,641				15%	230	na	0.6	1272 ACSR	Steel and/or concrete	na	na	150	0.6	25 101(c)(5)(A)(X)(i)	The line is being rebuilt in to accommodate the new ROW except for the section from Str 115 to str. 199 which is being relocated to the TxDOT ROW as requested by the Anahuac National Wildlife Refuge and the Galveston County Judge Letters and Notice Affidavit are attached
TL7197	Provide service to new 230kV customer requested substation, Gulfway	Jefferson County, Texas	Construct 230kV turn-in to new customer requested substation	05/01/09	na	na	1,562,944				15%	230	na	0.6	1272 ACSR	Steel and/or concrete	na	na	150	0.6	25 101(c)(5)(A)(X)(i)	
TL2950	Provide service to new 138kV customer requested substation, Pelican Road	San Jacinto County, Texas	Construct 138kV turn-in to new customer requested substation	05/09/09	na	na	1,041,185					138	na	0.1	1272 ACSR	Steel	na	na	150	0.1	25 101(c)(5)(A)(X)(i)	
TL4067	L-89 Rebuild (Hardening Design)	Chamber & Galveston, Counties	Rebuild 69kV L-89 destroyed by Hurricane Ike	05/01/09	na	na	20,448,017					69	na	18.00	666 ACSR	Steel	50 to 150	18.00			25 101(c)(5)(B)(X)(i)	

RECEIVED
MAY 15 PM 2:39
PUBLIC UTILITY COMMISSION
FILED CLERK