

Control Number: 36487



Item Number: 214

Addendum StartPage: 0

## EL PASO ELECTRIC CO. MONTHLY TRANSMISSION CONSTRUCTION PROGRESS REPORT for OCTOBER 2009

			,		
	ТL113	ТL107	TL102	TL145	Utility's Project Number
	Structure Replacement	Dyer - Austin - 6400 Line 69 kV Rebuild	Santa Teresa - Montoya 115 KV Line	Montwood to Coyote 115kV Line (12600 Line)	Project Name
	El Paso, El Paso	El Paso, El Paso	El Paso, El Paso	El Paso, El Paso	Location (City/County)
	EPE will replace 32 wood monopole structures along a 2 8 mile segment of line from Lane to Mann Substation. The structures are located along the access road (Gateway West) that parallels interstate 10 Over the years a number of structures have been replaced due to age and/or damage. This project will replace all remaining wood structures with steel. At least one if not two distribution circuits are attached to structures along this route. The new structures will accommodate existing distribution facilities.	EPE will reconstruct and relocate approximately one mile of the existing Dyer-Austin 115 kV line the existing 19400 Dyer-Austin 115 kV line which will be re-structured to accommodate the two circuits Conductor on the existing 115 kV line will remain the same 336 MCM ACSR The 69 kV line will remain the same 336 MCM ACSR the 69 kV line is being re-routed to minimize corners, guy poles and anchors in residential lots. The new route will also reduce interference with trees and improve reliability System Planning has indicated the 69 kV line from Dyer-Austin will have to be reconductored by 2010 due to overloading. This project will complete approximately one-half of the required reconductor.	Construct approximately 7.19 miles of 115kV transmission line on single pole structures to complete an electrical loop between Santa Teresa Substation (Dona Ana County, NM) and Montoya Substation (El Paso County, NM). The project is intended to improve service reliability and provide for future electrical load growth in the project area	As a part of the overall Eastside Expansion Plan, a new line is to be constructed between Montwood and Coyote Substations. The new line will be constructed utilizing single pole steel structures. The preferred route is approximately 7.8 miles in length	Description
	01/15/10	06/01/08	01/01/10	10/15/08	Estimated (or Actual) Start Date
					Finish Date (Construction Complete)
			· · · · ·		Date Energized (# Applicable
	266,000	1,057,000	\$5,335,988 T-Line, \$568,230 Substation	\$1,634,174 T-Line; \$1,055,289 Substation	Initial Estimated Project Cost (\$)
		513,728		\$3,729,823 T-Line, \$1,518,869 Substation	Final Estimated Project Cost   I
	1				Final Actual Project Cost (\$)
			<u>                                     </u>		% Variance
		60%			Percent Voltage
	2	6	. 1 5		Existing or New Voltage Voltage (kV)
			7 19		ided  ew Circuit ige Length (Miles)
	556 ACSH, single conductor, single crount, center phase opposite, supported on davit arms and suspension insulators	954 ACSR, single conductor, single circuit	954 ACSR, single conductor, single circuit		it Conductor h Type & Size & Bundling
	85 galvanized steel monopole structures (74 5 AGL) configured for single circuit transmission with distribution underbuild (one and/or two circuits)	one 105' steel H-Frame structure for freeway crossing, remaining structures are steel monopole double circuit tangents and self-supporting comer and setructures	95' galvanized steel monopole structures	ster s	Structure Type(s)
	50	50	Street ROW - franchise	Street ROW - franchise	Existing ROW Widtl (Feet)
	N) 60	-	2 29	0.29	Existing Existing ROW Width ROW Length (Feet) (Miles)
	n/a	n/a	25, 50, 100	, G o	New ROW Width (Feet)
	n/a	ก'a	2 29, 4 76, 0 14	2 94, 4 61	New ROW Length (Miles)
47155	בורות פל ברנגא הרוכ חזור פל רחששו	25 101(c)(5)(B), 25 101(c)(5)(C)	26670	24666	Rule Section or PUC Control Number
LI	Constluction degree Delays on The projects has pushed this project bags. Anticipate constluction first quarter 2010	Engineers re-designing structure adjacent to TxDOT ROW	How acquisition continues	Substation work approximately 95% Relaying work needs to be completed	Comments

214

Page 1 of 2

## EL PASO ELECTRIC CO. MONTHLY TRANSMISSION CONSTRUCTION PROGRESS REPORT for OCTOBER 2009

Public Utility Commission of Texas
Project No. 36487

TL127	DT153 &	ТL125	Utility's Project Number
Neeley to Farmer Structure Replacement	TL153 & Global Reach Substation TL153 & 115 kV in & Out line	SFPP - Proposed 115 kV Transmission Line	Project Name
Sierra Blanca, Hudspeth, Van Horn, Culberson	El Paso, El Paso	El Paso, El Paso	Location (City/County)
EPE will replace existing wood monopole structures with steel monopole structures in this approximate 30 miles of 69kV transmission line. Schedule is to replace approximately 10 miles of structures per year for the next 3 years. EPE will utilize the existing centerline. Span lengths may be adjusted according to terrain features.	EPE will construct a new substation and transmission line adjacent to the El Paso International Airport properly to serve new commercial, residential and light industrial load developing in the area El Paso International Airport is developing Global Reach Industrial Park. Fort Bilss is developing through GMH Housing 1,700 pils single family residences adjacent to the Airport, as well as planning to lease property along Hwy 62, Montana Avenue Structure design predicated on proximity to El Paso international Airport	EPE will be rebuilding the existing Newman - Vista Line from Newman Power Plant east to the Pipeline Tap Existing structures will be replaced with monopole structures capable of carrying the two circuits	Description
04/21/08	10/13/08	10/05/09	Estimated (or Actual) Start Date
	07/10/09		Finish Date (Construction Complete)
	07/10/09		Date Energized (If Applicable
\$3,000,000	\$1,898,103 T-Line \$2,848,388 Substation	\$3,850,997	Initial Estimated Project Cost (\$)
· · · · · · · · · · · · · · · · · · ·	\$1,196,094 T-Line. \$3,964,833 Substation	2,128,400	Final Estimated Project Cost (\$)
	\$1,214,412 T-Line, \$3,869,251 Substation		Final Actual Project Cost
	2% T-Line, 15% Substat ion		% Variance
33%	100%	-	Existing Percent Voltage Complete (kV)
69	<b>1</b>	116	Upgraded Existing or New Voltage Voltage (kV) (kV)
30	1 75	57	ew Circuit age Length
4/0 ACSR single conductor	Ckt 1 will be double bundled 954 MCM ACSR, Ckt 2 will be 954 MCM ACSR single conductor	556 ACSR, single conductor, double circuit	th Type & Size & Bundling
60 & 65' wood monopoles being replaced with 75' galvanized steel monopole structures	Ckt 1 - 70' steel H-Frame, configured for single circuit double bundled conductor Ckt 2 will be 70' steel H-Frame structures configured for ouble ckt will be installed at this time	65' to 75' galvanized steel structures Some will be H- Frame replacements, restruction will be monopole structures double circuit capable	& Structure Type(s)
varies		100	Existing ROW Widtl (Feet)
30		57	Existing Existing ROW Width ROW Length (Feet) (Miles)
	200		New ROW Width (Feet)
·	0 0875		New ROW Length (Miles)
25 101(c)(5)(B)	25.101(c)(5)(A)	25 101(c)(5)(B)	Rule Section or PUC Control Number
First phase of three completed Second phase deferred 1 year		Construction begun	Comments