




Control Number: 36487



Item Number: 7

Addendum StartPage: 0

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Completion)	Date Energized (if applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgrade d or New (KV)	Circuit Length (Miles)	Conductor Type & Bundling	Structure Type (ft)	Existing Tower Width (ft)	Existing Tower Length (Miles)	New ROW Width (ft)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
TL4433	Johnston-Power Contract New 230KV Transmission Line	Montgomery County, TX	Construct 4.9 miles of single pole double circuit designed 230KV transmission line from Power Substation to the new Johnston Substation	05/15/08	na	na	5,332,055					na	230	9.8	Bundled 954 ACSR	Concrete or Steel	na	na	100	4.9	28420	Cherry has begun on the substation site.
TL9905	Port Aransas Bulk to Keith Lake 230KV Project	Jefferson County, Texas	Construct new 230KV double circuit transmission line from existing 230KV Keith Substation to the new Keith Lake Substation at the new Cadden Pies LNG Facility	04/08/08	07/30/08	07/30/08	21,690,000				100%	na	230	22.4	666 ACSR	Single Pole & H-Frame Double Circuit	na	na	100	11.2	31198	The control house and breaker panels at Keith Lake have been completed. The customer is still not ready for power.
TL5400	Proposed Martin Substation to L-17 138KV Transmission Line	Orange County, Texas	Construct new 138KV single pole double circuit transmission line from the new proposed Martin Substation to the existing line 17	02/01/09	na	na	3,142,673					na	138	2.6	Bundled 954 ACSR	Single Pole Steel & Concrete	na	na	100	2.6	31241	The project was delayed as a result of Hurricane Rita. ROW acquisition is complete.
TL5671	L-671 Relocate for T40d Widening Project	Liberty County, TX	Relocate 3 Structures on 138KV Line 871 for T40d Hwy Widening Project	02/29/08	02/29/08	02/29/08	263,294				100%	138	na	na	649 ACSR	Concrete	100	0.02	na	na	25.101(c)(5)(P)(0)(0)	Working on final Costs.
TL5550	L-50 Relocate for T40d Widening Project	Liberty County, TX	Relocate 2 Structures on 138KV Line 50 for T40d Hwy Widening Project	03/05/08	03/06/08	03/06/08	164,378				100%	138	na	na	440 ACSR	Concrete	100	0.01	na	na	25.101(c)(5)(P)(0)(0)	Working on final Costs.
TL5808	L-808 Relocate for T40d Widening Project	Liberty County, TX	Relocate 4 Structures on 138KV Line 808 for T40d Hwy Widening Project	03/20/08	05/16/08	05/16/08	321,038				100%	138	na	na	649 ACSR	Concrete	100	0.34	na	na	25.101(c)(5)(P)(0)(0)	Working on final Costs.
TL5908	Relocate 69KV Line 88 from Nino Substation to South Beaumont Substation	Jefferson County, Texas	Relocate approximately 3.05 miles of 69KV Line 88 from Nino Substation to South Beaumont Substation	06/20/08	06/20/08	na	3,076,225				100%	69	na	na	954 ACSR	Concrete	50	3.17	na	na	25.101(c)(5)(B)(0)	Working on final costs
TL5564	69KV Line 504 Cuts to Tappan Substation	Jefferson County, Texas	Construct Cuts of 69KV Line 504 to new customer owned substation.	10/01/08	na	na	321,786					69	na	0.2	954 ACSR	Steel	50	6.05	100	0.2	25.101(c)(5)(A)(0)(0)	The project estimate is currently being revised due to the change in the ROW stake.

Public Utility Commission
FILING CLERK
2009 JAN 15 AM 11:18
JAN 15 2009