



Control Number: 37857



Item Number: 191

Addendum StartPage: 0

RECEIVED
OCT 15 PM 2:54
PUBLIC UTILITY COMMISSION
FILING CLERK

September, 2010																						Project No. 37857	
Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Completed	Existing Voltage (KV)	Upgraded Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure (Type(s))	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rate Section or PUC Control Number	Comments	
57596	Rebuild Pipe Creek - Medina Lake	Bandera/Bandera	Rebuild the existing 8 mile Pipe Creek - Medina Lake 69KV transmission line to 138KV	02/01/10	06/29/10	07/01/10	3,234,000	3,050,000		99%	69	138	8	1-795 ACSR	Single		40-50	8	80	8	25 101 (c)(5)(B)	Project in Service July 2010 Awaiting final work order closure	

Brian D. Barros
Manager, Engineering
P.O. Box 687, 78003
Bandera, TX 78003
bbarros@banderaelectric.com

191