




Control Number: 37857



Item Number: 75

Addendum StartPage: 0

Public Utility Commission of Texas
Project No. 37857

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
W/C# 102683	Wilson - Sutherland Springs Transmission Line	Wilson	Construction of 138KV Transmission line between GVEC, Wilson and FELPS Sutherland Springs substations	03/01/09	06/15/09	06/30/09	T-Line: \$4,509,000 Substation: \$857,000	\$7.8 million			100%	na	138	11	795 kcmil ACSR (Drake)	Steel/concrete monopole	na	na	80	11	33940	Resolving Condemnations

GVEC_Form_2008
Revised: 02/01/2007