



Control Number: 38987



Item Number: 115

Addendum StartPage: 0

SOUTH TEXAS ELECTRIC COOPERATIVE
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
June 2011

Public Utility Commission of Texas
Project No. **38987**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (or Estimated Completion)	Date Entered (or Last Update)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (kV)	Upgraded New Voltage (kV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
709-2006	Doodynit to Sioux - New 138kV Line	Hidalgo	6.17 Miles 138kV Transmission Line	06/06/11	10/21/11		4,365,700			0%	138		6.17	795 ACSS	Single pole - concrete pole	50		50	8.00	32775	Right of way issues.
709-2007	Sioux to Gandy-New 138kV Line	Hidalgo	4.5 Miles 138kV Transmission Line	01/25/10	02/28/11		2,643,900			100%	138		4.50	795 ACSS	Single pole - concrete pole	50		50	6.00	32775	
709-2011	Messer, Sioux-Albino Road 138kV Line Rebuild	Hidalgo	3.75 Miles 138kV Transmission Line	10/11/10	02/28/10		1,945,000			100%	138		3.75	795 ACSS	Single pole - concrete pole	25	3.75			25.10(c)(3)(8)	
709-2157	Sioux Substation	Hidalgo	Build New 138kV Switch and Distribution Substation	02/01/10	07/01/10		4,500,000			100%	138		0							25.10(c)(2)	
709-2013	Doodynit Substation	Hidalgo	Add 138kV Breakers and Upgrade 138kV Switches	02/01/10	07/01/10		250,000			100%	138		0							25.10(c)(3)(6)	
709-2012	Gandy Substation	Hidalgo	Add 138kV Breakers and Upgrade 138kV Switches	02/01/10	07/01/10		250,000			100%	138		0							25.10(c)(3)(6)	
709-2318	Albino Switch Station	Hidalgo	Build New 138kV Switching Station	10/18/10	06/30/11		2,600,000			95%	138		0							25.10(c)(2)	

JUN 17 AM 9:46
FILING CLERK

115