


Control Number: 38987



Item Number: 142

Addendum StartPage: 0

**SOUTH TEXAS ELECTRIC COOPERATIVE
TRANSMISSION CONSTRUCTION PROGRESS REPORT
for
July 2011**

**Public Utility Commission of Texas
Project No. 38987**

Utility's Project Number	Project Name	Location (City/County)	Description	Estimated (or Actual) Start Date	Finish Date (Construction Complete)	Date Energized (if Applicable)	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type (S)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
709- 2008	Deedyn to Sour New 138KV Line	Hidalgo	6.17 Miles 138kv Transmission Line	06/05/11	10/21/11		4,500,000				0%	138		6.17	795 ACSS	Single pole - concrete pole	50		50	6.00	32775	
709- 2007	Sour to Gandy New 138KV Line	Hidalgo	4.5 Miles 138kv Transmission Line	01/25/10	02/28/11		2,245,350				100%	138		4.50	795 ACSS	Single pole - concrete pole	50		50	6.00	32775	
709- 2011	Meet-Pierre-Albera Road 138KV Line Rebuild	Hidalgo	3.75 Miles 138kv Transmission Line	10/11/10	02/29/10		1,945,000				100%	138		3.75	795 ACSS	Single pole - concrete pole	25	3.75			25 10(c)(9)(8)	
708- 2157	Sour Substation	Hidalgo	Build New 138kv Switch and Distribution Substation	02/01/10	07/01/10		4,500,000				100%	138		0							25 10(c)(2)	
709- 2013	Deedyn Substation	Hidalgo	Add 138kv Breakers and Upgrade 138kv Switches	02/01/10	07/01/10		250,000				100%	138		0							25 10(c)(9)(6)	
709- 2012	Gandy Substation	Hidalgo	Add 138kv Breakers and Upgrade 138kv Switches	02/01/10	07/01/10		250,000				100%	138		0							25 10(c)(9)(6)	
709- 2018	Albera Switch Station	Hidalgo	Build New 138kv Switching Station	10/19/10	06/30/11		2,500,000				98%	138		0							25 10(c)(2)	

17:09:17
X 170717