



Control Number: 38987



Item Number: 215

Addendum StartPage: 0

**SOUTHWESTERN ELECTRIC POWER
CONSTRUCTION PROGRESS REPORT for
October 2011**

**Public Utility Commission of Texas
Project No. 38987**

UNEP's Project Number	Project Name	Location (City/County)	Description	Estimated for Actual Start Date	Finish Date (Construction Completion)	Date Energized in Operation	Initial Estimated Project Cost (\$)	Final Estimated Project Cost (\$)	Final Actual Project Cost (\$)	% Variance	Percent Complete	Existing Voltage (KV)	Upgraded or New Voltage (KV)	Circuit Length (Miles)	Conductor Type & Size & Bundling	Structure Type(s)	Existing ROW Width (Feet)	Existing ROW Length (Miles)	New ROW Width (Feet)	New ROW Length (Miles)	Rule Section or PUC Control Number	Comments
41427834	Whitney Rehab	Gregg	Replace a 69KV circuit breaker and 6 switches. Upgrade jumpers.	03/14/11	04/15/11			270,373			0%	69									Pursuant to Sub. Rule 25.83 (a)(3)	This is a mandated SPP upgrade project.
41150465	Nash Substation	Bowie	Construct a new 138/12KV substation in Nash, TX.	09/19/11	05/01/12			4,954,720			0%	138									Pursuant to Sub. Rule 25.83 (a)(3)	138KV transmission line between the substation Howell to Kilgore.
41150550	Nash T-line	Bowie	Loop the NW Tazarkana/Barn 138KV line through the new Nash substation.	01/03/12	05/01/12			2,038,500			0%	138		0.70 mi	1590 ACSR	Steel, monopole			25	0.70 mi	Sub Rule 25.10(c) (5) (A)	A new easement with consent has been executed for the line ROW to allow the 138KV line to supply existing.
41612867	Howell to Kilgore 69 KV Upgrade	Gregg	Rebuild and reconductor the existing Howell to Kilgore 69KV transmission line (includes the rebuild of a section of double circuit structures with the Kilgore to Whitney 69KV circuit).	01/10/12	06/01/12			3,885,943			0%	69		3.56 mi	795ACSR	Steel, Single Pole	Center-line	3.56 mi			Sub Rule 25.10(c)(5)(B)	The rebuilt line will utilize the existing center line

RECEIVED
OCT 26 PM 2:51
PUBLIC UTILITY COMMISSION
FILING CLERK


52

AFFIDAVIT

STATE OF TEXAS


COUNTY OF TRAVIS

I, Randal E. Roper, being duly sworn, file this Affidavit as a Regulatory Case Manager, American Electric Power Texas Regulatory Services representing Southwestern Electric Power Company (SWEPCO) regarding notice to perform rebuilding and reconductoring as described in Project No. 41612897 in the PUCT Monthly Construction Progress Report. That in such capacity, I am qualified and authorized to file and verify to the best of my knowledge that SWEPCO has noticed all landowners on the current Gregg County tax roll associated with these activities on all properties directly affected by these activities, has noticed any utilities whose certificated service area is crossed by the reconductored and upgraded facilities, and has noticed any owners of parks and recreation areas within 1,000 feet, and any airports within 10,000 feet, of the centerline of the reconductored and rebuilt facilities. SWEPCO has acquired no additional right-of-way associated with this reconductor and rebuild.



Randal E. Roper
Regulatory Case Manager
American Electric Power Service Corp.

SUBSCRIBED AND SWORN TO BEFORE ME, a Notary Public in and for the State of Texas, this 26th day of October, 2011.


Notary Public

